



**FPL ENERGY ASHTABULA WIND, LLC
LIVERNE, NORTH DAKOTA**

Plan of the Day (POD)

Weather Forecast: **Mostly Cloudy**
High: 73 F Low: 46-F
Winds: NW @ 13 mph
Precipitation Chances: 39%

Tuesday, September 23, 2008

COD - 12/31/08

100 Days to COD

FPL Energy	Otter Tail	Blattner	GEWE
------------	------------	----------	------

Environmental:

- SWPPP inspection October 2nd
- Developing wetland impact prevention plan and maps
- Monitor environmentally sensitive areas
- Environmental awareness to ALL crews, including sub-contractors
- Silt fence installation

Safety:

- Check back-up alarms daily and report.
- Observe speed limits.
- Wear all required PPE.
- Maintain hydration.
- Watch soft spots when off-loading trucks.

Civil:

- Gravel at AT114-AT117 & AT122-AT124
- Mud mats at AT125 – AT127
- Install anchor bolts at AT114, AT115 & AT122
- Install top rebar mats at AT114, AT115 & AT122
- Form base at AT115 - AT117
- Pour base at AT119 & AT120
- Form pedestal at AT107, AT108 & AT121
- Pour pedestal at AT107, AT108 & AT121
- Backfill at AT102 – AT104
- Build crane pads at AT8 – AT12
- Offloading blades

Electrical:

- Pedestal conduit at AT119 –AT121
- Smurf tube at AT115-AT117
- Controller termination at AT31-AT33
- PMT at AT22, AT70 - AT72

Collection:

- Cable install -4/0 at AT82-AT85, AT74-JB11-AT73, JB91-AT27
- Cable install 1000 at SP802-SP804
- Cable install 500 at JB91-JB92, SP202-85
- Cable splicing 510
- High voltage cable termination at AT17, AT18, AT21, AT31 & AT32
- JBox at JB93

Receiving (As of COB yesterday)

	Total	Rec'd	Balance
PMT XFR	99	100	-1
Grounding XFR	7	7	0
4/0 Cable	588,000	652,693	-64,693
1000KM	396,000	406,689	-10,689
500KM	99,000	102,642	-3,642
12 Fiber SM	385,000	371,758	13,242
1000 KCM (LVC)	37,000	35,175	1,825
Grounding XFR boxp	8	8	0
XFR Box Pads	100	95	5
Copperclad Cable	108,000	108,917	-917
Bases	99	2	97
Mids	99	0	99
Tops	99	0	99
Machine Heads	99	0	99
Contollers (DTA's)	99	8	91
Blade Sets	99	0	99
Hubs	99	3	96

General Construction Status

191 PU-08-32 Filed: 9/23/2008 Pages: 1
 Ashtabula Wind, Plan of the Day, Sept. 23, 2008

Ashtabula Wind, LLC



	Total	Complete	% Complete
Roads Subgraded LF	117,819	115,464	98.0%
Roads Complete LF	117,819	80,746	68.5%
Foundations Excavated	99	99	100.0%
Foundations Poured	99	79	79.8%
Foundations Backfilled	99	61	61.6%
Crane Pads Complete	99	11	11.1%
Tower Base Sections Erected	99	0	0.0%
Tower Mid Sections Erected	99	0	0.0%
Tower Top Sections Erected	99	0	0.0%
Machine Heads Installed	99	0	0.0%
Rotors Flown	99	0	0.0%
Mechanically Completed	99	0	0.0%
Pre-Commissioned	99	0	0.0%
Final Commissioned	99	0	0.0%
Cable Installed 4/0	586,473	178,242	30.4%
Cable Installed 1000 KM	435,303	259,248	59.6%
Cable Installed 500 KM	106,005	47,052	44.4%
Fiber-Optic 12 Fiber SM	385,000	130,997	34.0%
Copperclad Cable	108,000	0	
Transformers Set	99	35	35.4%
Transformers Terminated	99	0	0.0%
(as of COB yesterday)			

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE