



FPL ENERGY ASHTABULA WIND, LLC LIVERNE, NORTH DAKOTA

Plan of the Day (POD)

Weather Forecast: **Sunny**
 High: **68 F** Low: **45°F**
 Winds: **WNW @ 10 mph**
 Precipitation Chances: **0%**

Wednesday, September 24, 2008 COD - 12/31/08 **99 Days to COD**

FPL Energy	Otter Tail	Blattner	GEWE
Environmental: <ul style="list-style-type: none"> SWPPP inspection October 2nd Developing wetland impact prevention plan and maps Monitor environmentally sensitive areas Environmental awareness to ALL crews, including sub-contractors Silt fence installation 			
Safety: <ul style="list-style-type: none"> Check back-up alarms daily and report. Observe speed limits. Wear all required PPE. Maintain hydration. Watch soft spots when off-loading trucks. 			
Civil: <ul style="list-style-type: none"> Gravel at AT125-AT131 Mud mats complete Install bottom rebar mats at AT124, AT130 & AT131 Install anchor bolts at AT123, AT124 & AT131 Install top rebar mats at AT114, AT115 & AT122 Form base at AT114, AT115 & AT122 Pour base at AT116 & AT117 Form pedestal at AT118 - AT120 Pour pedestal at AT118 - AT120 Backfill at AT102 - AT104 Build crane pads at AT8 - AT12 			
Electrical: <ul style="list-style-type: none"> Smurf tube at AT114 & AT115 			
Collection: <ul style="list-style-type: none"> Cable install -4/0 at AT80-AT82, JB11-AT73-AT72 Cable install 1000 at SP802-SP804 High voltage cable termination at AT8, AT19 & AT31 			
Receiving (As of COB yesterday)			
	Total	Rec'd	Balance
PMT XFR	99	100	-1
Grounding XFR	7	7	0
4/0 Cable	588,000	652,693	-64,693
1000KM	396,000	406,689	-10,689
500KM	99,000	102,642	-3,642
12 Fiber SM	385,000	371,758	13,242
1000 KCM (LVC)	37,000	35,175	1,825
Grounding XFR boxp	8	8	0
XFR Box Pads	100	95	5
Copperclad Cable	108,000	108,917	-917
Bases	99	2	97
Mids	99	2	97
Tops	99	2	97
Machine Heads	99	0	99
Contollers (DTA's)	99	8	91
Blade Sets	99	3	96
Hubs	99	3	96

General Construction Status

192 PU-08-32 Filed: 9/24/2008 Pages: 1
 Ashtabula Wind Plan of the Day, Sept. 24, 2008

Ashtabula Wind, LLC



	Total	Complete	% Complete
Roads Subgraded LF	117,819	115,464	98.0%
Roads Complete LF	117,819	80,746	68.5%
Foundations Excavated	99	99	100.0%
Foundations Poured	99	82	82.8%
Foundations Backfilled	99	64	64.6%
Crane Pads Complete	99	13	13.1%
Tower Base Sections Erected	99	0	0.0%
Tower Mid Sections Erected	99	0	0.0%
Tower Top Sections Erected	99	0	0.0%
Machine Heads Installed	99	0	0.0%
Rotors Flown	99	0	0.0%
Mechanically Completed	99	0	0.0%
Pre-Commissioned	99	0	0.0%
Final Commissioned	99	0	0.0%
Cable Installed 4/0	586,473	197,922	33.7%
Cable Installed 1000 KM	435,303	263,586	60.6%
Cable Installed 500 KM	106,005	53,790	50.7%
Fiber-Optic 12 Fiber SM	385,000	141,803	36.8%
Copperclad Cable	108,000	0	
Transformers Set	99	35	35.4%
Transformers Terminated	99	0	0.0%
(as of COB yesterday)			

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE