



Thursday, September 25, 2008

**FPL ENERGY ASHTABULA WIND, LLC
LIVERNE, NORTH DAKOTA**

**SUBSTATION & TRANSMISSION LINE
Plan of the Day (POD)**

Weather Forecast: **Partly Sunny**
High: 80°F Low: 55°F
Winds: **SE @ 9 mph**
Precipitation Chances: **0%**

FPL Energy Otter Tail Power Company MJ Electric

Substation

- Finishing up jumpers
- Switch gear & timing
- Terminate PT's
- Misc. cable pulls
- Crushed rock surfacing
- Above grade grounding
- Fencing
- Testing Control house

Lay-down Yard

Electrical Construction

- Installing bird diverters
- Structures 41-44 & 79-89
- Installing static @ Pillsbury sub

Miscellaneous

RECEIVING (As of COB yesterday)			
Substation Materials	Total	Rec'd	Balance
Power Transformer 241.5 kV/225 MVA	1	1	0
Power Transformer 69kV/125MVA (Lease)	1	1	0
HV Motor Disconnect Switch - 230kV 1200A	2	2	0
HV Manual Disconnect Switch 230kV 1200A	3	3	0
LV Manual Disconnect Switch 34.5kV 2000A	4	4	0
LV Manual Disconnect Switch 34.5kV 4000A	1	1	0
LV Manual Disconnect Switch 34.5kV 1200A	10	10	0
LV Hook Disconnect Switch 34.5kV 1200A	60	60	0
HV Circuit Breaker 230kV 1200A	2	2	0
LV Open Air Breaker 34.5 kV 2000A 40 kA	2	2	0
LV Open Air Breaker 34.5 kV 1200A 40 kA	10	10	0
Switchgear with Building	1	1	0
Control House	1	1	0
HV CCVTs 230kV	3	3	0
HV CCVTs 69kV	3	3	0
Metering Units	1	0	1
Metering Units CT	3	0	3
Metering Units PT	3	0	3
Support Steel and Substation Package	1 Lot	1	0
Neutral Reactor	1	1	0
SUBSTATION CONSTRUCTION			% Complete
Galvanized Steel Structures			100%
Rigid Bus System (FT)			100%
Flexible Bus Jumper			96%
Insulators			100%
Disconnect Switches			100%
Surge Protectors			100%
Circuit Breakers			100%
CCVTs, Metering CTs and PTs			88%
Conduit - Below Grade			100%
Conduit - Above Grade			96%
Cable Trenwa System			100%
Equipment Cable Installation (# of runs)			96%
Equipment Cable Termination			86%
Conduit, Ground Bank, Fiber Enc., UG Cable, St Svc, Xfmr			80%
Crushed Rock Surfacing			0%
Grounding - Below Grade			100%
Grounding - Above Grade			70%
Station Lighting			50%
Sub Signage and Fence			0%
Foundations			100%
Testing			0%

Interconnect Transmission Line

T-LINE CONSTRUCTION	Complete	Balance	% Complete
Tangent (laminated) foundations excavated	74	0	100%
Tangent (laminated) structures framed	74	0	100%
Tangent (laminated) structures set	74	0	100%
Dead-end/angle foundations excavated	14	0	100%
Dead-end/angle foundations poured	14	0	100%
Dead-end/angle (steel) structures framed	14	0	100%
Dead-end/angle (steel) structures set	14	0	100%
Spans of 1272 Bitterm conductor strung	267	0	100%
Spans of 1272 Bitterm sagged and clipped	267	0	100%
Spans of OPGW strung, attached and grounded	89	0	100%
OPGW splices/terminations completed	0	4	0%
Miles of distribution line leaned	6	0	100%
Miles of distribution line dismantled & removed	5.9	0.1	98%
Foundation excavation spoils disposed	88	0	100%
Reclamation	0	100%	0%



196 PU-08-32 Filed: 9/25/2008 Pages: 1
Ashtabula Wind, Substation, Plan of the Day, Sept. 25, 2008
Ashtabula Wind, LLC