



**FPL ENERGY ASHTABULA WIND, LLC
LIVERNE, NORTH DAKOTA**

Plan of the Day (POD)

Weather Forecast: **Partly Sunny**
 High: **80 F** Low: **55-F**
 Winds: **SE @ 9 mph**
 Precipitation Chances: **0%**

Thursday, September 25, 2008

COD - 12/31/08

98 Days to COD

| FPL Energy | Otter Tail | Blattner | GEWE |
|------------|------------|----------|------|
|------------|------------|----------|------|

Environmental:

- SWPPP inspection October 2nd
- Developing wetland impact prevention plan and maps
- Monitor environmentally sensitive areas
- Environmental awareness to ALL crews, including sub-contractors
- Silt fence installation

Safety:

- Check back-up alarms daily and report.
- Observe speed limits.
- Wear all required PPE.
- Maintain hydration.
- Watch soft spots when off-loading trucks.

Civil:

- Gravel at AT124-AT131
- Mud mats complete
- Install bottom rebar mats at AT127 & AT128
- Install anchor bolts at AT130 & AT131
- Install top rebar mats at AT114 & AT122
- Form base at AT114 & AT122
- Pour base at AT114 & AT115
- Form pedestal at AT116 - AT117
- Pour pedestal at AT116 - AT117
- Backfill at AT102 - AT104
- Build crane pads at AT5 - AT7, AT14-16

Electrical:

- Controller termination at AT31 - AT33
- PMT at AT22, AT70 - AT72

Collection:

- Cable install -4/0 at AT77-AT78, JB21-AT90, AT71-AT73
- Cable install 1000 at SP803X-SP804, JB91-SP907
- Cable splicing at SP803X, SP604B, SP23
- High voltage cable termination at AT4, AT11-AT13 & AT17

Receiving (As of COB yesterday)

| | Total | Rec'd | Balance |
|--------------------|---------|---------|---------|
| PMT XFR | 99 | 100 | -1 |
| Grounding XFR | 7 | 7 | 0 |
| 4/0 Cable | 588,000 | 652,693 | -64,693 |
| 1000KM | 396,000 | 406,689 | -10,689 |
| 500KM | 99,000 | 102,642 | -3,642 |
| 12 Fiber SM | 385,000 | 371,758 | 13,242 |
| 1000 KCM (LVC) | 37,000 | 35,175 | 1,825 |
| Grounding XFR boxp | 8 | 8 | 0 |
| XFR Box Pads | 100 | 95 | 5 |
| Copperclad Cable | 108,000 | 108,917 | -917 |
| Bases | 99 | 2 | 97 |
| Mids | 99 | 2 | 97 |
| Tops | 99 | 2 | 97 |
| Machine Heads | 99 | 0 | 99 |
| Contollers (DTA's) | 99 | 8 | 91 |
| Blade Sets | 99 | 3 | 96 |
| Hubs | 99 | 3 | 96 |

General Construction Status

197 PU-08-32 Filed: 9/25/2008 Pages: 1
 Ashtabula Wind, Plan of the Day, Sept. 25, 2008

Ashtabula Wind, LLC

| | Total | Complete | % Complete |
|-----------------------------|---------|----------|------------|
| Roads Subgraded LF | 117,819 | 115,464 | 98.0% |
| Roads Complete LF | 117,819 | 80,746 | 68.5% |
| Foundations Excavated | 99 | 99 | 100.0% |
| Foundations Poured | 99 | 85 | 85.9% |
| Foundations Backfilled | 99 | 64 | 64.6% |
| Crane Pads Complete | 99 | 13 | 13.1% |
| Tower Base Sections Erected | 99 | 0 | 0.0% |
| Tower Mid Sections Erected | 99 | 0 | 0.0% |
| Tower Top Sections Erected | 99 | 0 | 0.0% |
| Machine Heads Installed | 99 | 0 | 0.0% |
| Rotors Flown | 99 | 0 | 0.0% |
| Mechanically Completed | 99 | 0 | 0.0% |
| Pre-Commissioned | 99 | 0 | 0.0% |
| Final Commissioned | 99 | 0 | 0.0% |
| Cable Installed 4/0 | 586,473 | 216,504 | 36.9% |
| Cable Installed 1000 KM | 435,303 | 270,288 | 62.1% |
| Cable Installed 500 KM | 106,005 | 53,790 | 50.7% |
| Fiber-Optic 12 Fiber SM | 385,000 | 156,663 | 40.7% |
| Copperclad Cable | 108,000 | 0 | |
| Transformers Set | 99 | 35 | 35.4% |
| Transformers Terminated | 99 | 0 | 0.0% |
| (as of COB yesterday) | | | |

