



**FPL ENERGY ASHTABULA WIND, LLC
LIVERNE, NORTH DAKOTA**

Plan of the Day (POD)

Weather Forecast: Sunny
High: 62 F Low: 26 F
Winds: NW @ 8 mph
Precipitation Chances: 0%

Monday, September 29, 2008

COD - 12/31/08

94 Days to COD

| | | | |
|-------------------|-------------------|-----------------|-------------|
| FPL Energy | Otter Tail | Blattner | GEWE |
|-------------------|-------------------|-----------------|-------------|

Environmental:

- SWPPP inspection October 2nd
- Developing wetland impact prevention plan and maps
- Monitor environmentally sensitive areas
- Environmental awareness to ALL crews, including sub-contractors
- Silt fence installation

Safety:

- Check back-up alarms daily and report.
- Observe speed limits.
- Wear all required PPE.
- Maintain hydration.
- Watch soft spots when off-loading trucks.

Civil:

- Gravel at AT125-AT129, AT105-AT108
- Install anchor bolts complete
- Install top rebar mats at AT125 & AT126
- Form base at AT125 & AT126
- Pour base at AT129 & AT130
- Form pedestal at AT124 & AT131
- Pour pedestal at AT124 & AT131
- Backfill at AT96, AT109 – AT111
- Build crane pads at AT22-AT26 & AT14-16
- Offload tower sections & blades

Electrical:

- Pedestal conduit at AT124 & AT131
- Smurf tube at AT128 & AT129
- Box pad installation at AT98 & AT99

Collection:

- Cable install -4/0 at JB31-AT91, AT69-AT71
- Cable install 1000 at SP804-SP805, SP904-SP905
- High voltage cable termination at AT7, AT24-AT26
- Low voltage cable termination at AT19-AT21

| Receiving (As of COB yesterday) | | | |
|---------------------------------|---------|---------|---------|
| | Total | Rec'd | Balance |
| PMT XFR | 99 | 100 | -1 |
| Grounding XFR | 7 | 7 | 0 |
| 4/0 Cable | 588,000 | 652,693 | -64,693 |
| 1000KM | 396,000 | 406,689 | -10,689 |
| 500KM | 99,000 | 102,642 | -3,642 |
| 12 Fiber SM | 385,000 | 371,758 | 13,242 |
| 1000 KCM (LVC) | 37,000 | 35,175 | 1,825 |
| Grounding XFR boxp | 8 | 8 | 0 |
| XFR Box Pads | 100 | 100 | 0 |
| Copperclad Cable | 108,000 | 108,917 | -917 |
| Bases | 99 | 5 | 94 |
| Mids | 99 | 5 | 94 |
| Tops | 99 | 5 | 94 |
| Machine Heads | 99 | 0 | 99 |
| Contollers (DTA's) | 99 | 8 | 91 |
| Blade Sets | 99 | 3 | 96 |
| Hubs | 99 | 3 | 96 |

General Construction Status

203 PU-08-32 Filed: 9/29/2008 Pages: 1
 Ashtabula Wind, Plan of the Day, Sept. 29, 2008

Ashtabula Wind, LLC



| | Total | Complete | % Complete |
|-----------------------------|---------|----------|------------|
| Roads Subgraded LF | 117,819 | 115,464 | 98.0% |
| Roads Complete LF | 117,819 | 115,464 | 98.0% |
| Foundations Excavated | 99 | 99 | 100.0% |
| Foundations Poured | 99 | 91 | 91.9% |
| Foundations Backfilled | 99 | 73 | 73.7% |
| Crane Pads Complete | 99 | 28 | 28.3% |
| Tower Base Sections Erected | 99 | 0 | 0.0% |
| Tower Mid Sections Erected | 99 | 0 | 0.0% |
| Tower Top Sections Erected | 99 | 0 | 0.0% |
| Machine Heads Installed | 99 | 0 | 0.0% |
| Rotors Flown | 99 | 0 | 0.0% |
| Mechanically Completed | 99 | 0 | 0.0% |
| Pre-Commissioned | 99 | 0 | 0.0% |
| Final Commissioned | 99 | 0 | 0.0% |
| Cable Installed 4/0 | 586,473 | 269,838 | 46.0% |
| Cable Installed 1000 KM | 435,303 | 301,950 | 69.4% |
| Cable Installed 500 KM | 106,005 | 53,790 | 50.7% |
| Fiber-Optic 12 Fiber SM | 385,000 | 188,320 | 48.9% |
| Copperclad Cable | 108,000 | 0 | |
| Transformers Set | 99 | 40 | 40.4% |
| Transformers Terminated | 99 | 0 | 0.0% |
| (as of COB yesterday) | | | |

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE