



**FPL ENERGY ASHTABULA WIND, LLC
LIVERNE, NORTH DAKOTA**

Plan of the Day (POD)

Weather Forecast: **Partly Sunny**
High: 70 F Low: 38-F
Winds: SW @ 2 mph
Precipitation Chances: 1%

Tuesday, September 30, 2008

COD - 12/31/08

93 Days to COD

FPL Energy	Otter Tail	Blattner	GEWE
------------	------------	----------	------

Environmental:

- SWPPP inspection October 2nd
- Developing wetland impact prevention plan and maps
- Monitor environmentally sensitive areas
- Environmental awareness to ALL crews, including sub-contractors
- Silt fence installation

Safety:

- Check back-up alarms daily and report.
- Observe speed limits.
- Wear all required PPE.
- Maintain hydration.
- Watch soft spots when off-loading trucks.

Civil:

- Gravel at AT125-AT127, AT106-AT108
- Install top rebar mats complete
- Form base at AT125 & AT126
- Pour base at AT127 & AT128
- Form pedestal at AT129 & AT130
- Pour pedestal at AT129 & AT130
- Backfill at AT105, AT106 & AT111
- Build crane pads at AT1-AT4 & AT11-13
- Offload tower sections & DTAs

Electrical:

- Pedestal conduit at AT128 & AT129
- Smurf tube at complete
- Box pad installation at AT95 & AT96
- PMT AT66-AT69 & AT77-AT81

Collection:

- Cable install -4/0 at AT68 – AT70
- Cable install 1000 at SP805-SP806, SP905-SP906
- Cable install 500 at AT102-AT104
- High voltage cable termination at AT7, AT27-AT29
- Low voltage cable termination at AT32-AT33

Receiving (As of COB yesterday)

	Total	Rec'd	Balance
PMT XFR	99	100	-1
Grounding XFR	7	7	0
4/0 Cable	588,000	652,693	-64,693
1000KM	396,000	406,689	-10,689
500KM	99,000	102,642	-3,642
12 Fiber SM	385,000	371,758	13,242
1000 KCM (LVC)	37,000	35,175	1,825
Grounding XFR boxp	8	8	0
XFR Box Pads	100	100	0
Copperclad Cable	108,000	108,917	-917
Bases	99	7	92
Mids	99	8	91
Tops	99	7	92
Machine Heads	99	1	98
Contollers (DTA's)	99	12	87
Blade Sets	99	3	96
Hubs	99	9	90

General Construction Status

206 PU-08-32 Filed: 9/30/2008 Pages: 1
 Ashtabua Wind, Plan of the Day, Sept. 30, 2008

Ashtabula Wind, LLC



	Total	Complete	% Complete
Roads Subgraded LF	117,819	115,464	98.0%
Roads Complete LF	117,819	115,464	98.0%
Foundations Excavated	99	99	100.0%
Foundations Poured	99	93	93.9%
Foundations Backfilled	99	75	75.8%
Crane Pads Complete	99	30	30.3%
Tower Base Sections Erected	99	0	0.0%
Tower Mid Sections Erected	99	0	0.0%
Tower Top Sections Erected	99	0	0.0%
Machine Heads Installed	99	0	0.0%
Rotors Flown	99	0	0.0%
Mechanically Completed	99	0	0.0%
Pre-Commissioned	99	0	0.0%
Final Commissioned	99	0	0.0%
Cable Installed 4/0	586,473	290,856	49.6%
Cable Installed 1000 KM	435,303	304,782	70.0%
Cable Installed 500 KM	106,005	67,110	63.3%
Fiber-Optic 12 Fiber SM	385,000	192,004	49.9%
Copperclad Cable	108,000	0	
Transformers Set	99	40	40.4%
Transformers Terminated	99	6	6.1%
(as of COB yesterday)			