



FPL ENERGY ASHTABULA WIND, LLC
LIVERNE, NORTH DAKOTA

Plan of the Day (POD)

Weather Forecast: **Partly Sunny**
 High: **64 F** Low: **38°F**
 Winds: **NNW @ 4 mph**
 Precipitation Chances: **0%**

Wednesday, October 1, 2008 COD - 12/31/08 92 Days to COD

FPL Energy	Otter Tail	Blattner	GEWE
------------	------------	----------	------

- Environmental:**
- SWPPP inspection October 2nd
 - Developing wetland impact prevention plan and maps
 - Monitor environmentally sensitive areas
 - Environmental awareness to ALL crews, including sub-contractors
 - Silt fence installation

- Safety:**
- Check back-up alarms daily and report.
 - Observe speed limits.
 - Wear all required PPE.
 - Maintain hydration.
 - Watch soft spots when off-loading trucks.

- Civil:**
- Gravel complete
 - Form base complete
 - Pour base at AT125 & AT126
 - Form pedestal at AT127 & AT128
 - Pour pedestal at AT127 & AT128
 - Backfill at AT105, AT106 & AT108
 - Build crane pads at AT1-AT4 & AT13
 - Offload nacelle & hubs

- Electrical:**
- Pedestal conduit at AT126 & AT127
 - PMT AT81

- Collection:**
- Cable install -4/0 at AT68 – AT70, JB32-AT98, JB32-AT101
 - Cable install 1000 at SP805-SP806, SP906-SP907
 - Cable splicing at 805N, 806X & 306
 - High voltage cable termination at AT73-AT76
 - Low voltage cable termination at AT6-AT7

Receiving (As of COB yesterday)			
	Total	Rec'd	Balance
PMT XFR	99	100	-1
Grounding XFR	7	7	0
4/0 Cable	588,000	652,693	-64,693
1000KM	396,000	406,689	-10,689
500KM	99,000	102,642	-3,642
12 Fiber SM	385,000	371,758	13,242
1000 KCM (LVC)	37,000	35,175	1,825
Grounding XFR boxp	8	8	0
XFR Box Pads	100	100	0
Copperclad Cable	108,000	108,917	-917
Bases	99	9	90
Mids	99	10	89
Tops	99	12	87
Machine Heads	99	4	95
Contollers (DTA's)	99	16	83
Blade Sets	99	3	96
Hubs	99	9	90

General Construction Status

209 PU-08-32 Filed: 10/1/2008 Pages: 1
 Ashtabula Wind, Plan of the Day, Oct. 1, 2008

Ashtabula Wind, LLC



	Total	Complete	% Complete
Roads Subgraded LF	117,819	115,464	98.0%
Roads Complete LF	117,819	115,464	98.0%
Foundations Excavated	99	99	100.0%
Foundations Poured	99	95	96.0%
Foundations Backfilled	99	77	77.8%
Crane Pads Complete	99	33	33.3%
Tower Base Sections Erected	99	0	0.0%
Tower Mid Sections Erected	99	0	0.0%
Tower Top Sections Erected	99	0	0.0%
Machine Heads Installed	99	0	0.0%
Rotors Flown	99	0	0.0%
Mechanically Completed	99	0	0.0%
Pre-Commissioned	99	0	0.0%
Final Commissioned	99	0	0.0%
Cable Installed 4/0	586,473	298,908	51.0%
Cable Installed 1000 KM	435,303	312,138	71.7%
Cable Installed 500 KM	106,005	75,162	70.9%
Fiber-Optic 12 Fiber SM	385,000	201,728	52.4%
Copperclad Cable	108,000	0	
Transformers Set	99	48	48.5%
Transformers Terminated	99	8	8.1%
(as of COB yesterday)			

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE