



**FPL ENERGY ASHTABULA WIND, LLC
LIVERNE, NORTH DAKOTA**

Plan of the Day (POD)

Weather Forecast: **Partly Sunny**
 High: 73 F Low: 38°F
 Winds: **WSW @ 4 mph**
 Precipitation Chances: **0%**

Thursday, October 2, 2008

COD - 12/31/08

91 Days to COD

FPL Energy	Otter Tail	Blattner	GEWE
------------	------------	----------	------

Environmental:

- SWPPP inspection Today
- Developing wetland impact prevention plan and maps
- Monitor environmentally sensitive areas
- Environmental awareness to ALL crews, including sub-contractors
- Silt fence installation

Safety:

- Check back-up alarms daily and report.
- Observe speed limits.
- Wear all required PPE.
- Maintain hydration.
- Watch soft spots when off-loading trucks.

Civil:

- Pour base complete
- Form pedestal at AT125 & AT126
- Pour pedestal at AT125 & AT126
- Backfill at AT107, AT120 & AT121
- Build crane pads at AT66-AT76
- Offload nacelle & DTAs

Electrical:

- Pedestal conduit at AT125
- Controller termination at AT10 & AT11

Collection:

- Cable install -4/0 at AT94 – AT97
- Cable install 1000 at SP807-SP809, SP904-SP906
- Cable install 500 at JB41-AT113
- Cable splicing at 306 & 807N
- High voltage cable termination at AT70-AT72
- Low voltage cable termination at AT9-AT11

Receiving (As of COB yesterday)

	Total	Rec'd	Balance
PMT XFR	99	100	-1
Grounding XFR	7	7	0
4/0 Cable	588,000	652,693	-64,693
1000KM	396,000	406,689	-10,689
500KM	99,000	102,642	-3,642
12 Fiber SM	385,000	371,758	13,242
1000 KCM (LVC)	37,000	35,175	1,825
Grounding XFR boxp	8	8	0
XFR Box Pads	100	100	0
Copperclad Cable	108,000	108,917	-917
Bases	99	11	88
Mids	99	12	87
Tops	99	14	85
Machine Heads	99	5	94
Contollers (DTA's)	99	16	83
Blade Sets	99	3	96
Hubs	99	12	87

General Construction Status

212 PU-08-32 Filed: 10/2/2008 Pages: 1
 Ashtabula Wind, Plan of the Day, Oct. 2, 2008

Ashtabula Wind, LLC



	Total	Complete	% Complete
Roads Subgraded LF	117,819	115,464	98.0%
Roads Complete LF	117,819	115,464	98.0%
Foundations Excavated	99	99	100.0%
Foundations Poured	99	97	98.0%
Foundations Backfilled	99	78	78.8%
Crane Pads Complete	99	33	33.3%
Tower Base Sections Erected	99	0	0.0%
Tower Mid Sections Erected	99	0	0.0%
Tower Top Sections Erected	99	0	0.0%
Machine Heads Installed	99	0	0.0%
Rotors Flown	99	0	0.0%
Mechanically Completed	99	0	0.0%
Pre-Commissioned	99	0	0.0%
Final Commissioned	99	0	0.0%
Cable Installed 4/0	586,473	325,578	55.5%
Cable Installed 1000 KM	435,303	323,124	74.2%
Cable Installed 500 KM	106,005	75,162	70.9%
Fiber-Optic 12 Fiber SM	385,000	209,278	54.4%
Copperclad Cable	108,000	0	
Transformers Set	99	49	49.5%
Transformers Terminated	99	13	13.1%
(as of COB yesterday)			

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE