



**FPL ENERGY ASHTABULA WIND, LLC
LIVERNE, NORTH DAKOTA**

Plan of the Day (POD)

Weather Forecast: Sunny
High: 65 F Low: 40°F
Winds: ENE @ 3 mph
Precipitation Chances: 0%

Friday, October 3, 2008

COD - 12/31/08

90 Days to COD

FPL Energy	Otter Tail	Blattner	GEWE
------------	------------	----------	------

Environmental:

- SWPPP inspection October 16th.
- Developing wetland impact prevention plan and maps
- Monitor environmentally sensitive areas
- Environmental awareness to ALL crews
- Silt fence installation

Safety:

- Check back-up alarms daily and report.
- Observe speed limits.
- Wear all required PPE.
- Maintain hydration.
- Watch soft spots when off-loading trucks.

Civil:

- Pour pedestal complete
- Backfill at AT115 - AT118
- Build crane pads at AT66, AT77 – AT86
- Offload tower sections & blades

Erection:

- Erect base & mid at AT31 & AT32

Electrical:

- Pedestal conduit at complete
- Box pad installation at AT119 –AT121

Collection:

- Cable install -4/0 at AT109 – AT112
- Cable install 1000 at SP808-SP809, SP904-SP905
- Cable install 500 at AT112 - AT113
- Cable splicing at 904 & 807N
- Low voltage cable termination at AT25 –AT26

Receiving (As of COB yesterday)

	Total	Rec'd	Balance
PMT XFR	99	100	-1
Grounding XFR	7	7	0
4/0 Cable	588,000	652,693	-64,693
1000KM	396,000	406,689	-10,689
500KM	99,000	102,642	-3,642
12 Fiber SM	385,000	371,758	13,242
1000 KCM (LVC)	37,000	35,175	1,825
Grounding XFR boxp	8	8	0
XFR Box Pads	100	100	0
Copperclad Cable	108,000	108,917	-917
Bases	99	12	87
Mids	99	13	86
Tops	99	14	85
Machine Heads	99	11	88
Contollers (DTA's)	99	20	79
Blade Sets	99	3	96
Hubs	99	14	85

General Construction Status

215 PU-08-32 Filed: 10/3/2008 Pages: 1
 Ashtabula Wind, Plan of the Day, Oct. 3, 2008

Ashtabula Wind, LLC



	Total	Complete	% Complete
Roads Subgraded LF	117,819	115,464	98.0%
Roads Complete LF	117,819	115,464	98.0%
Foundations Excavated	99	99	100.0%
Foundations Poured	99	99	100.0%
Foundations Backfilled	99	81	81.8%
Crane Pads Complete	99	39	39.4%
Tower Base Sections Erected	99	0	0.0%
Tower Mid Sections Erected	99	0	0.0%
Tower Top Sections Erected	99	0	0.0%
Machine Heads Installed	99	0	0.0%
Rotors Flown	99	0	0.0%
Mechanically Completed	99	0	0.0%
Pre-Commissioned	99	0	0.0%
Final Commissioned	99	0	0.0%
Cable Installed 4/0	586,473	335,790	57.3%
Cable Installed 1000 KM	435,303	334,311	76.8%
Cable Installed 500 KM	106,005	81,876	77.2%
Fiber-Optic 12 Fiber SM	385,000	213,254	55.4%
Copperclad Cable	108,000	0	
Transformers Set	99	49	49.5%
Transformers Terminated	99	16	16.2%
(as of COB yesterday)			

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE