



**FPL ENERGY ASHTABULA WIND, LLC
LIVERNE, NORTH DAKOTA**

Plan of the Day (POD)

Weather Forecast: **Cloudy**
 High: **47 F** Low: **35°F**
 Winds: **NE @ 4 mph**
 Precipitation Chances: **72%**

Friday, October 10, 2008

COD - 12/31/08

83 Days to COD

FPL Energy	Otter Tail	Blattner	GEWE
------------	------------	----------	------

Environmental:

- SWPPP inspection October 16th.
- Developing wetland impact prevention plan and maps
- Monitor environmentally sensitive areas
- Environmental awareness to ALL crews
- Silt fence installation

Safety:

- Check back-up alarms daily and report.
- Observe speed limits.
- Wear all required PPE.
- Maintain hydration.
- Watch soft spots when off-loading trucks.

Civil:

- Backfill at complete
- Build crane pads at AT94-AT104, AT112-AT121
- Offload controller, hub, tower sections & blades

Erection:

- Erect base & mid at AT20 – AT21, AT5 & AT75
- Assemble rotor at AT5 & AT6

Electrical:

- Box pad installation at AT23, AT24, AT129 & AT131
- PMT at AT111 - AT113

Collection:

- Cable install -4/0 at AT67-AT68, AT122-AT124, JB51-SP513
- Cable splicing at 410 & 811N
- High voltage cable termination at AT88 – AT89
- Low voltage cable termination at AT12 – AT13
- JBox at JB81

Receiving (As of COB yesterday)

	Total	Rec'd	Balance
PMT XFR	99	100	-1
Grounding XFR	7	7	0
4/0 Cable	588,000	652,693	-64,693
1000KM	396,000	406,689	-10,689
500KM	99,000	102,642	-3,642
12 Fiber SM	385,000	397,827	-12,827
1000 KCM (LVC)	37,000	35,175	1,825
Grounding XFR boxp	8	8	0
XFR Box Pads	100	100	0
Copperclad Cable	108,000	108,917	-917
Bases	99	25	74
Mids	99	24	75
Tops	99	27	72
Machine Heads	99	19	80
Contollers (DTA's)	99	28	71
Blade Sets	99	10	89
Hubs	99	24	75

General Construction Status

221 PU-08-32 Filed: 10/10/2008 Pages: 1
 Ashtabula Wind, Plan of the Day, Oct. 10, 2008

Ashtabula Wind, LLC



	Total	Complete	% Complete
Roads Subgraded LF	117,819	115,464	98.0%
Roads Complete LF	117,819	115,464	98.0%
Foundations Excavated	99	99	100.0%
Foundations Poured	99	99	100.0%
Foundations Backfilled	99	99	100.0%
Crane Pads Complete	99	63	63.6%
Tower Base Sections Erected	99	6	6.1%
Tower Mid Sections Erected	99	5	5.1%
Tower Top Sections Erected	99	0	0.0%
Machine Heads Installed	99	0	0.0%
Rotors Flown	99	0	0.0%
Mechanically Completed	99	0	0.0%
Pre-Commissioned	99	0	0.0%
Final Commissioned	99	0	0.0%
Cable Installed 4/0	586,473	406,410	69.3%
Cable Installed 1000 KM	435,303	348,219	80.0%
Cable Installed 500 KM	106,005	85,410	80.6%
Fiber-Optic 12 Fiber SM	385,000	256,506	66.6%
Copperclad Cable	108,000	0	
Transformers Set	99	74	74.7%
Transformers Terminated	99	28	28.3%
(as of COB yesterday)			