



**FPL ENERGY ASHTABULA WIND, LLC
LIVERNE, NORTH DAKOTA**

Plan of the Day (POD)

Weather Forecast: **Partly Sunny**
High: 60 F Low: 35-F
Winds: SW @ 5 mph
Precipitation Chances: 0%

Tuesday, October 14, 2008

COD - 12/31/08

79 Days to COD

FPL Energy	Otter Tail	Blattner	GEWE
------------	------------	----------	------

Environmental:

- SWPPP inspection today
- Developing wetland impact prevention plan and maps
- Monitor environmentally sensitive areas
- Environmental awareness to ALL crews
- Silt fence installation

Safety:

- Check back-up alarms daily and report.
- Observe speed limits.
- Wear all required PPE.
- Maintain hydration.
- Watch soft spots when off-loading trucks.
- Hunters are out, Stay visible.

Civil:

- Offload controller, tower sections, hubs, DTAs & blades

Erection:

- Erect base & mid at AT9, AT10 & AT15
- Assemble rotor at AT16 – AT18
- Crane assembly

Electrical:

- Cable install -4/0 at AT114–AT116, SP511-JB52-JB127, SP410-JB41

Collection:

- High voltage cable termination at AT100 – AT102
- JBox at JB81, JB31, 806X & 803X

Receiving (As of COB yesterday)

	Total	Rec'd	Balance
PMT XFR	99	100	-1
Grounding XFR	7	7	0
4/0 Cable	588,000	652,693	-64,693
1000KM	396,000	406,689	-10,689
500KM	99,000	102,642	-3,642
12 Fiber SM	385,000	397,827	-12,827
1000 KCM (LVC)	37,000	35,175	1,825
Grounding XFR boxp	8	8	0
XFR Box Pads	100	100	0
Bases	99	33	66
Mids	99	35	64
Tops	99	38	61
Machine Heads	99	27	72
Contollers (DTA's)	99	36	63
Blade Sets	99	14	85
Hubs	99	29	70

General Construction Status

226 PU-08-32 Filed: 10/14/2008 Pages: 1
 Ashtabula Wind, Plan of the Day, Oct. 14, 2008

Ashtabula Wind, LLC



	Total	Complete	% Complete
Roads Subgraded LF	117,819	115,464	98.0%
Roads Complete LF	117,819	115,464	98.0%
Foundations Excavated	99	99	100.0%
Foundations Poured	99	99	100.0%
Foundations Backfilled	99	99	100.0%
Crane Pads Complete	99	73	73.7%
Tower Base Sections Erected	99	14	14.1%
Tower Mid Sections Erected	99	14	14.1%
Tower Top Sections Erected	99	0	0.0%
Machine Heads Installed	99	0	0.0%
Rotors Flown	99	0	0.0%
Mechanically Completed	99	0	0.0%
Pre-Commissioned	99	0	0.0%
Final Commissioned	99	0	0.0%
Cable Installed 4/0	586,473	446,886	76.2%
Cable Installed 1000 KM	435,303	348,219	80.0%
Cable Installed 500 KM	106,005	85,410	80.6%
Fiber-Optic 12 Fiber SM	385,000	260,844	67.8%
Transformers Set	99	77	77.8%
Transformers Terminated	99	32	32.3%
(as of COB yesterday)			