



**FPL ENERGY ASHTABULA WIND, LLC  
LIVERNE, NORTH DAKOTA**

*Plan of the Day (POD)*

Weather Forecast: **Partly Sunny**  
**High: 53 F Low: 30°F**  
**Winds: W @ 3 mph**  
**Precipitation Chances: 0%**

**Thursday, October 16, 2008**

**COD - 12/31/08**

**77 Days to COD**

FPL Energy	Otter Tail	Blattner	GEWE
------------	------------	----------	------

**Environmental:**

- SWPPP inspection today
- Developing wetland impact prevention plan and maps
- Monitor environmentally sensitive areas
- Environmental awareness to ALL crews
- Silt fence installation

**Safety:**

- Check back-up alarms daily and report.
- Observe speed limits.
- Wear all required PPE.
- Maintain hydration.
- Watch soft spots when off-loading trucks.
- Hunters are out, Stay visible.

**Civil:**

- Offload nacelle, tower sections, hubs & blades

**Erection:**

- Erect base & mid at AT11, AT12 & AT14
- Assemble rotor at AT14 & AT20
- Erect top, nacelle, & rotor at AT7, AT17, AT18 & AT33

**Electrical:**

- Electrical cabling & termination at AT31 & AT32
- PMT at AT107, AT108 & AT117

**Collection:**

- Cable install -4/0 at AT116-AT118, AT128-AT131, JB51-AT121
- High voltage cable termination at AT110 - AT112
- Low voltage cable termination at AT1, AT2 & AT23
- JBox at JB51

**Receiving (As of COB yesterday)**

	Total	Rec'd	Balance
PMT XFR	99	100	-1
Grounding XFR	7	7	0
4/0 Cable	588,000	652,693	-64,693
1000KM	396,000	406,689	-10,689
500KM	99,000	102,642	-3,642
12 Fiber SM	385,000	397,827	-12,827
1000 KCM (LVC)	37,000	35,175	1,825
Grounding XFR boxp	8	8	0
XFR Box Pads	100	100	0
Bases	99	40	59
Mids	99	39	60
Tops	99	45	54
Machine Heads	99	28	71
Contollers (DTA's)	99	48	51
Blade Sets	99	16	83
Hubs	99	37	62

**General Construction Status**

230 PU-08-32 Filed: 10/16/2008 Pages: 1  
 Ashtabula Wind, Plan of the Day, Oct. 16, 2008

Ashtabula Wind, LLC



	Total	Complete	% Complete
Roads Subgraded LF	117,819	115,464	98.0%
Roads Complete LF	117,819	115,464	98.0%
Foundations Excavated	99	99	100.0%
Foundations Poured	99	99	100.0%
Foundations Backfilled	99	99	100.0%
Crane Pads Complete	99	73	73.7%
Tower Base Sections Erected	99	18	18.2%
Tower Mid Sections Erected	99	18	18.2%
Tower Top Sections Erected	99	2	2.0%
Machine Heads Installed	99	2	2.0%
Rotors Flown	99	2	2.0%
Mechanically Completed	99	0	0.0%
Pre-Commissioned	99	0	0.0%
Final Commissioned	99	0	0.0%
Cable Installed 4/0	586,473	483,978	82.5%
Cable Installed 1000 KM	435,303	348,219	80.0%
Cable Installed 500 KM	106,005	85,410	80.6%
Fiber-Optic 12 Fiber SM	385,000	281,186	73.0%
Transformers Set	99	77	77.8%
Transformers Terminated	99	32	32.3%
(as of COB yesterday)			