



**FPL ENERGY ASHTABULA WIND, LLC
LIVERNE, NORTH DAKOTA**

Plan of the Day (POD)

Weather Forecast: **Partly Sunny**
High: 51 F Low: 29°F
Winds: WNW @ 3 mph
Precipitation Chances: 0%

Monday, October 20, 2008

COD - 12/31/08

73 Days to COD

FPL Energy	Otter Tail	Blattner	GEWE
------------	------------	----------	------

Environmental:

- SWPPP inspection October 30th
- Developing wetland impact prevention plan and maps
- Monitor environmentally sensitive areas
- Environmental awareness to ALL crews
- Silt fence installation

Safety:

- Check back-up alarms daily and report.
- Observe speed limits.
- Wear all required PPE.
- Maintain hydration.
- Watch soft spots when off-loading trucks.
- Hunters are out, Stay visible.

Civil:

- Offload DTAs, tower sections, hubs, nacelles & blades

Erection:

- Erect base & mid at AT3, AT4, AT27, AT28, AT73 & AT74
- Assemble rotor at AT28, AT29, AT75 & AT76
- Erect top, nacelle, & rotor at AT14, AT15 & AT21

Electrical:

- Electrical cabling & termination at AT5
- Controller termination at AT110
- PMT at AT122 - AT124, AT128 - AT131

Collection:

- Cable install -4/0 at met tower 2- AT104, AT119 -SP514
- Low voltage cable termination at AT110 - AT113, & AT72
- JBox at JB41

Receiving (As of COB yesterday)

	Total	Rec'd	Balance
PMT XFR	99	100	-1
Grounding XFR	7	7	0
4/0 Cable	588,000	652,693	-64,693
1000KM	396,000	406,689	-10,689
500KM	99,000	102,642	-3,642
12 Fiber SM	385,000	397,827	-12,827
1000 KCM (LVC)	37,000	35,175	1,825
Grounding XFR boxp	8	8	0
XFR Box Pads	100	100	0
Bases	99	43	56
Mids	99	47	52
Tops	99	50	49
Machine Heads	99	32	67
Contollers (DTA's)	99	48	51
Blade Sets	99	20	79
Hubs	99	39	60

General Construction Status

233 PU-08-32 Filed: 10/20/2008 Pages: 1

Ashtabula Wind Plan of the Day, Oct. 20, 2008

Ashtabula Wind, LLC



	Total	Complete	% Complete
Roads Subgraded LF	117,819	115,464	98.0%
Roads Complete LF	117,819	115,464	98.0%
Foundations Excavated	99	99	100.0%
Foundations Poured	99	99	100.0%
Foundations Backfilled	99	99	100.0%
Crane Pads Complete	99	92	92.9%
Tower Base Sections Erected	99	27	27.3%
Tower Mid Sections Erected	99	26	26.3%
Tower Top Sections Erected	99	11	11.1%
Machine Heads Installed	99	11	11.1%
Rotors Flown	99	11	11.1%
Mechanically Completed	99	0	0.0%
Pre-Commissioned	99	0	0.0%
Final Commissioned	99	0	0.0%
Cable Installed 4/0	586,473	513,780	87.6%
Cable Installed 1000 KM	435,303	348,219	80.0%
Cable Installed 500 KM	106,005	85,410	80.6%
Fiber-Optic 12 Fiber SM	385,000	322,145	83.7%
Transformers Set	99	87	87.9%
Transformers Terminated	99	43	43.4%
(as of COB yesterday)			

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE