



FPL ENERGY ASHTABULA WIND, LLC
LIVERNE, NORTH DAKOTA

Plan of the Day (POD)

Weather Forecast: **Partly Sunny**
 High: **46 F** Low: **34 F**
 Winds: **SE @ 11 mph**
 Precipitation Chances: **26%**

Tuesday, October 21, 2008

COD - 12/31/08

72 Days to COD

FPL Energy	Otter Tail	Blattner	GEWE
-------------------	-------------------	-----------------	-------------

Environmental:

- SWPPP inspection October 30th
- Developing wetland impact prevention plan and maps
- Monitor environmentally sensitive areas
- Environmental awareness to ALL crews
- Silt fence installation

Safety:

- Check back-up alarms daily and report.
- Observe speed limits.
- Wear all required PPE.
- Maintain hydration.
- Watch soft spots when off-loading trucks.
- Hunters are out, Stay visible.

Civil:

- Offload tower sections, nacelles & blades

Erection:

- Erect base & mid at AT34, AT69 – AT71
- Assemble rotor at AT11, AT29, AT74
- Erect top, nacelle, & rotor at AT9, AT10, AT27, AT29, AT30 AT75 & AT76

Electrical:

- Electrical cabling & termination at AT14 – AT16, & AT21
- Controller termination at AT77 – AT79
- PMT at AT122 - AT124, AT128 – AT131

Collection:

- Cable install -4/0 AT118 & AT119
- High voltage cable termination at AT94 – AT119

Receiving (As of COB yesterday)			
	Total	Rec'd	Balance
PMT XFR	99	100	-1
Grounding XFR	7	7	0
4/0 Cable	588,000	652,693	-64,693
1000KM	396,000	406,689	-10,689
500KM	99,000	102,642	-3,642
12 Fiber SM	385,000	397,827	-12,827
1000 KCM (LVC)	37,000	35,175	1,825
Grounding XFR boxp	8	8	0
XFR Box Pads	100	100	0
Bases	99	52	47
Mids	99	52	47
Tops	99	54	45
Machine Heads	99	36	63
Contollers (DTA's)	99	64	35
Blade Sets	99	24	75
Hubs	99	45	54

General Construction Status

236 PU-08-32 Filed: 10/21/2008 Pages: 1
 Ashtabula Wind, Plan of the Day, Oct. 21, 2008

Ashtabula Wind, LLC



	Total	Complete	% Complete
Roads Subgraded LF	117,819	115,464	98.0%
Roads Complete LF	117,819	115,464	98.0%
Foundations Excavated	99	99	100.0%
Foundations Poured	99	99	100.0%
Foundations Backfilled	99	99	100.0%
Crane Pads Complete	99	92	92.9%
Tower Base Sections Erected	99	33	33.3%
Tower Mid Sections Erected	99	33	33.3%
Tower Top Sections Erected	99	16	16.2%
Machine Heads Installed	99	15	15.2%
Rotors Flown	99	15	15.2%
Mechanically Completed	99	0	0.0%
Pre-Commissioned	99	0	0.0%
Final Commissioned	99	0	0.0%
Cable Installed 4/0	586,473	520,248	88.7%
Cable Installed 1000 KM	435,303	348,219	80.0%
Cable Installed 500 KM	106,005	85,410	80.6%
Fiber-Optic 12 Fiber SM	385,000	322,145	83.7%
Transformers Set	99	90	90.9%
Transformers Terminated	99	47	47.5%
(as of COB yesterday)			

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE