



FPL ENERGY ASHTABULA WIND, LLC LIVERNE, NORTH DAKOTA

Plan of the Day (POD)

Weather Forecast: **Cloudy**
 High: **44 F** Low: **30°F**
 Winds: **SSE @ 4 mph**
 Precipitation Chances: **63%**

Wednesday, October 22, 2008

COD - 12/31/08

71 Days to COD

FPL Energy	Otter Tail	Blattner	GEWE
------------	------------	----------	------

Environmental:

- SWPPP inspection October 30th
- Removing wetland markings
- Silt fence removal & repairs
- Monitor environmentally sensitive areas
- Environmental awareness to ALL crews

Safety:

- Check back-up alarms daily and report.
- Observe speed limits.
- Wear all required PPE.
- Watch soft spots when off-loading trucks.
- Hunters are out, Stay visible.
- Site is energized!

Civil:

- Offload tower sections & nacelles

Erection:

- Erect base & mid at AT22, AT69 – AT71, & AT113
- Assemble rotor at AT11, AT29, AT74
- Erect top, nacelle, & rotor at AT10, AT28, AT29, AT30 AT75 & AT76
- Mechanical completion pre walk at AT18 & AT19
- IIP at AT31 & AT32

Electrical:

- Electrical cabling & termination at AT15, AT16, AT22 & AT30
- Controller termination at AT83, AT85, AT90 & AT109
- PMT complete

Collection:

- High voltage cable termination at AT94 – AT119
- Low voltage cable termination at AT81, AT82 & AT86
- JBox terminations at JB41

Receiving (As of COB yesterday)

	Total	Rec'd	Balance
PMT XFR	99	100	-1
Grounding XFR	7	7	0
4/0 Cable	588,000	652,693	-64,693
1000KM	396,000	406,689	-10,689
500KM	99,000	102,642	-3,642
12 Fiber SM	385,000	397,827	-12,827
1000 KCM (LVC)	37,000	35,175	1,825
Grounding XFR boxp	8	8	0
XFR Box Pads	100	100	0
Bases	99	52	47
Mids	99	54	45
Tops	99	54	45
Machine Heads	99	36	63
Contollers (DTA's)	99	64	35
Blade Sets	99	26	73
Hubs	99	46	53

General Construction Status

237 PU-08-32 Filed: 10/22/2008 Pages: 1
 Ashtabula Wind Plan of the Day, Oct. 22, 2008

Ashtabula Wind, LLC



	Total	Complete	% Complete
Roads Subgraded LF	117,819	115,464	98.0%
Roads Complete LF	117,819	115,464	98.0%
Foundations Excavated	99	99	100.0%
Foundations Poured	99	99	100.0%
Foundations Backfilled	99	99	100.0%
Crane Pads Complete	99	99	100.0%
Tower Base Sections Erected	99	33	33.3%
Tower Mid Sections Erected	99	33	33.3%
Tower Top Sections Erected	99	17	17.2%
Machine Heads Installed	99	17	17.2%
Rotors Flown	99	16	16.2%
Mechanically Completed	99	0	0.0%
Pre-Commissioned	99	0	0.0%
Final Commissioned	99	0	0.0%
Cable Installed 4/0	586,473	520,686	88.8%
Cable Installed 1000 KM	435,303	348,219	80.0%
Cable Installed 500 KM	106,005	85,410	80.6%
Fiber-Optic 12 Fiber SM	385,000	310,345	80.6%
Transformers Set	99	99	100.0%
Transformers Terminated	99	50	50.5%
(as of COB yesterday)			

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE