



**FPL ENERGY ASHTABULA WIND, LLC  
LIVERNE, NORTH DAKOTA**

**Plan of the Day (POD)**

Weather Forecast: **Partly Cloudy**  
**High: 52 F Low: 32°F**  
**Winds: SW @ 3 mph**  
**Precipitation Chances: 39%**

**Friday, October 24, 2008**

**COD - 12/31/08**

**69 Days to COD**

**FPL Energy**

**Otter Tail**

**Blattner**

**GEWE**

**Environmental:**

- SWPPP inspection October 30<sup>th</sup>
- Removing wetland markings
- Silt fence removal & repairs
- Monitor environmentally sensitive areas
- Environmental awareness to ALL crews

**Safety:**

- Check back-up alarms daily and report.
- Observe speed limits.
- Wear all required PPE.
- Watch soft spots when off-loading trucks.
- Hunters are out, Stay visible.
- Site is energized!

**Civil:**

- Offload tower sections, hubs, blades & nacelles

**Erection:**

- Erect base & mid at AT24, AT25, AT66 – AT68
- Assemble rotor at AT13, AT71 - AT73
- Erect top, nacelle, & rotor at AT71 & AT72
- Mechanical completion pre walk at AT20 & AT21
- IIP at AT17 & AT18

**Electrical:**

- Electrical cabling & termination at AT8, AT9, AT29 & AT30
- Controller termination at AT95

**Collection:**

- High voltage cable termination at AT113, AT121, AT123 & AT124
- Low voltage cable termination at AT94 – AT97 & AT109

**Receiving (As of COB yesterday)**

	Total	Rec'd	Balance
PMT XFR	99	100	-1
Grounding XFR	7	7	0
4/0 Cable	588,000	652,693	-64,693
1000KM	396,000	406,689	-10,689
500KM	99,000	102,642	-3,642
12 Fiber SM	385,000	397,827	-12,827
1000 KCM (LVC)	37,000	35,175	1,825
Grounding XFR boxp	8	8	0
XFR Box Pads	100	100	0
Bases	99	53	46
Mids	99	55	44
Tops	99	58	41
Machine Heads	99	41	58
Contollers (DTA's)	99	64	35
Blade Sets	99	28	71
Hubs	99	48	51

**General Construction Status**

242 PU-08-32 Filed: 10/24/2008 Pages: 1  
 Ashtabula Wind, Plan of the Day, Oct. 24, 2008

Ashtabula Wind, LLC



	Total	Complete	% Complete
Roads Subgraded LF	117,819	115,464	98.0%
Roads Complete LF	117,819	115,464	98.0%
Foundations Excavated	99	99	100.0%
Foundations Poured	99	99	100.0%
Foundations Backfilled	99	99	100.0%
Crane Pads Complete	99	99	100.0%
Tower Base Sections Erected	99	38	38.4%
Tower Mid Sections Erected	99	38	38.4%
Tower Top Sections Erected	99	27	27.3%
Machine Heads Installed	99	27	27.3%
Rotors Flown	99	26	26.3%
Mechanically Completed	99	0	0.0%
Pre-Commissioned	99	0	0.0%
Final Commissioned	99	0	0.0%
Cable Installed 4/0	586,473	520,686	88.8%
Cable Installed 1000 KM	435,303	348,219	80.0%
Cable Installed 500 KM	106,005	85,410	80.6%
Fiber-Optic 12 Fiber SM	385,000	310,345	80.6%
Transformers Set	99	99	100.0%
Transformers Terminated	99	55	55.6%
(as of COB yesterday)			

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE