



**FPL ENERGY ASHTABULA WIND, LLC
LIVERNE, NORTH DAKOTA**

Plan of the Day (POD)

Weather Forecast: **Partly Sunny**

High: **40 F** Low: **12°F**

Winds: **NW @ 12 mph**

Precipitation Chances: **0%**

Monday, October 27, 2008

COD - 12/31/08

66 Days to COD

| FPL Energy | Otter Tail | Blattner | GEWE |
|------------|------------|----------|------|
|------------|------------|----------|------|

Environmental:

- SWPPP inspection October 30th
- Removing wetland markings
- Silt fence removal & repairs
- Monitor environmentally sensitive areas
- Environmental awareness to ALL crews

Safety:

- Check back-up alarms daily and report.
- Observe speed limits.
- Wear all required PPE.
- Watch soft spots when off-loading trucks.
- Hunters are out, Stay visible.
- Site is energized!

Civil:

- Offload DTA's, tower sections, blades & nacelles

Erection:

- Erect base & mid at AT26
- Assemble rotor at AT4, AT69 & AT70
- Erect top, nacelle, & rotor at AT22, AT23, AT69 –AT71
- Mechanical completion pre walk at AT10 & AT11
- IIP at AT5 – AT7, AT14, AT20 & AT21

Electrical:

- Electrical cabling & termination at AT11, AT12 & AT28

Collection:

- High voltage cable termination at AT107, AT113, AT122, AT126 & AT128
- Low voltage cable termination at AT85, AT96 & AT113

Monthly Management Meeting Friday October 31st

Receiving (As of COB yesterday)

| | Total | Rec'd | Balance |
|--------------------|---------|---------|---------|
| PMT XFR | 99 | 100 | -1 |
| Grounding XFR | 7 | 7 | 0 |
| 4/0 Cable | 588,000 | 652,693 | -64,693 |
| 1000KM | 396,000 | 406,689 | -10,689 |
| 500KM | 99,000 | 102,642 | -3,642 |
| 12 Fiber SM | 385,000 | 397,827 | -12,827 |
| 1000 KCM (LVC) | 37,000 | 35,175 | 1,825 |
| Grounding XFR boxp | 8 | 8 | 0 |
| XFR Box Pads | 100 | 100 | 0 |
| Bases | 99 | 60 | 39 |
| Mids | 99 | 61 | 38 |
| Tops | 99 | 61 | 38 |
| Machine Heads | 99 | 47 | 52 |
| Contollers (DTA's) | 99 | 64 | 35 |
| Blade Sets | 99 | 32 | 67 |
| Hubs | 99 | 51 | 48 |

General Construction Status

246 PU-08-32 Filed: 10/27/2008 Pages: 1
Ashtabula Wind, Plan of the Day, Oct. 27, 2008

Ashtabula Wind, LLC



| | Total | Complete | % Complete |
|-----------------------------|---------|----------|------------|
| Roads Subgraded LF | 117,819 | 115,464 | 98.0% |
| Roads Complete LF | 117,819 | 115,464 | 98.0% |
| Foundations Excavated | 99 | 99 | 100.0% |
| Foundations Poured | 99 | 99 | 100.0% |
| Foundations Backfilled | 99 | 99 | 100.0% |
| Crane Pads Complete | 99 | 99 | 100.0% |
| Tower Base Sections Erected | 99 | 44 | 44.4% |
| Tower Mid Sections Erected | 99 | 44 | 44.4% |
| Tower Top Sections Erected | 99 | 28 | 28.3% |
| Machine Heads Installed | 99 | 28 | 28.3% |
| Rotors Flown | 99 | 28 | 28.3% |
| Mechanically Completed | 99 | 0 | 0.0% |
| Pre-Commissioned | 99 | 0 | 0.0% |
| Final Commissioned | 99 | 0 | 0.0% |
| Cable Installed 4/0 | 586,473 | 520,686 | 88.8% |
| Cable Installed 1000 KM | 435,303 | 348,219 | 80.0% |
| Cable Installed 500 KM | 106,005 | 85,410 | 80.6% |
| Fiber-Optic 12 Fiber SM | 385,000 | 310,345 | 80.6% |
| Transformers Set | 99 | 99 | 100.0% |
| Transformers Terminated | 99 | 60 | 60.6% |
| (as of COB yesterday) | | | |

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE