



**FPL ENERGY ASHTABULA WIND, LLC**  
**LUVERNE, NORTH DAKOTA**

*OTTER TAIL Plan of the Day (POD)*

Weather Forecast: **Sunny**  
 High: 53°F Low: 24°F  
 Winds: **SW @ 6 mph**  
 Precipitation Chances: **0%**

Tuesday, October 28, 2008

COD - 12/15/08

**49 Days to COD**

<b>FPL Energy</b>	<b>Otter Tail</b>	<b>Blattner</b>	<b>GEWE</b>
-------------------	-------------------	-----------------	-------------

**Environmental:**

- SWPPP inspection October 30<sup>th</sup>
- Removing wetland markings
- Silt fence removal & repairs
- Monitor environmentally sensitive areas
- Environmental awareness to ALL crews

**Safety:**

- Check Back-up alarms daily and report.
- Observe speed limits.
- Wear all required PPE.
- Maintain hydration.
- Watch soft spots when off-loading trucks.
- Hunters are out, Stay visible

**Civil:**

- Reclaim at OT63-OT65

**Erection:**

- Continuing precommission

**Monthly Management Meeting Friday October 31st**

Receiving (As of COB yesterday)			
	Total	Rec'd	Balance
PMT XFR	32	33	-1
Grounding XFR	2	2	0
4/0 Cable	147,000	150,560	-3,560
1000KM	91,446	94,500	-3,054
500KM	45,000	46,468	-1,468
12 Fiber SM	91,000	95,535	-4,535
1001 KCM (LVC)	12,500	12,500	0
Grounding XFR boxp	2	2	0
XFR Box Pads	32	32	0
Bases	32	32	0
Mids	32	32	0
Tops	32	32	0
Machine Heads	32	32	0
Contollers (DTA's)	32	32	0
Blade Sets	32	32	0
Hubs	32	32	0

**General Construction Status**

247 PU-08-32 Filed: 10/28/2008 Pages: 1  
 Ashtabula Wind, Otter Tail, Plan of the Day, Oct. 28, 2008

Ashtabula Wind, LLC

	Total	Complete	% Complete
Roads Subgraded	37,970	41,566	109.5%
Roads Complete	37,970	41,566	109.5%
Foundations Excavated	32	32	100.0%
Foundations Poured	32	32	100.0%
Foundations Backfilled	32	32	100.0%
Crane Pads Complete	32	32	100.0%
Tower Base Sections Erected	32	32	100.0%
Tower Mid Sections Erected	32	32	100.0%
Tower Top Sections Erected	32	32	100.0%
Machine Heads Installed	32	32	100.0%
Rotors Flown	32	32	100.0%
Mechanically Completed	32	32	100.0%
Pre-Commissioned	32	21	65.6%
Final Commissioned	32	6	18.8%
Cable Installed 4/0	127,188	124,602	98.0%
Cable Installed 1000 KM	58,311	77,964	133.7%
Cable Installed 500 KM	44,316	38,802	87.6%
Fiber-Optic 12 Fiber SM	91,000	87,146	95.8%
Transformers Set	32	32	100.0%
Transformers Terminated	32	32	100.0%
(as of COB yesterday)			

