



**FPL ENERGY ASHTABULA WIND, LLC
LIVERNE, NORTH DAKOTA**

Plan of the Day (POD)

Weather Forecast: **Sunny**
 High: **60 F** Low: **34 F**
 Winds: **SE @ 3 mph**
 Precipitation Chances: **0%**

Wednesday, October 29, 2008

COD - 12/31/08

64 Days to COD

FPL Energy	Otter Tail	Blattner	GEWE
------------	------------	----------	------

Environmental:

- SWPPP inspection October 30th
- Removing wetland markings
- Silt fence removal
- Monitor environmentally sensitive areas
- Environmental awareness to ALL crews

Safety:

- Check back-up alarms daily and report.
- Observe speed limits.
- Wear all required PPE.
- Watch soft spots when off-loading trucks.
- Hunters are out, Stay visible.
- Site is energized!

Civil:

- Offload tower sections, hubs, blades & nacelles

Erection:

- Erect base & mid at AT82, AT83, & AT113
- Erect top, nacelle, & rotor at AT1, AT2 & AT68
- Mechanical completion pre walk at AT12, AT28 & AT29
- IIP at AT14 – AT16, AT5

Electrical:

- Electrical cabling & termination at AT4, AT13, AT74 & AT75

Collection:

- Low voltage cable termination at AT88, AT92, AT93, AT114 & 115

Monthly Management Meeting Friday October 31st

Receiving (As of COB yesterday)

	Total	Rec'd	Balance
PMT XFR	99	100	-1
Grounding XFR	7	7	0
4/0 Cable	588,000	652,693	-64,693
1000KM	396,000	406,689	-10,689
500KM	99,000	102,642	-3,642
12 Fiber SM	385,000	397,827	-12,827
1000 KCM (LVC)	37,000	35,175	1,825
Grounding XFR boxp	8	8	0
XFR Box Pads	100	100	0
Bases	99	66	33
Mids	99	63	36
Tops	99	64	35
Machine Heads	99	50	49
Contollers (DTA's)	99	80	19
Blade Sets	99	38	61
Hubs	99	59	40

General Construction Status

249 PU-08-32 Filed: 10/29/2008 Pages: 1
 Ashtabula Wind, Plan of the Day, Oct. 29, 2008

Ashtabula Wind, LLC



	Total	Complete	% Complete
Roads Subgraded LF	117,819	115,464	98.0%
Roads Complete LF	117,819	115,464	98.0%
Foundations Excavated	99	99	100.0%
Foundations Poured	99	99	100.0%
Foundations Backfilled	99	99	100.0%
Crane Pads Complete	99	99	100.0%
Tower Base Sections Erected	99	52	52.5%
Tower Mid Sections Erected	99	51	51.5%
Tower Top Sections Erected	99	41	41.4%
Machine Heads Installed	99	41	41.4%
Rotors Flown	99	38	38.4%
Mechanically Completed	99	0	0.0%
Pre-Commissioned	99	0	0.0%
Final Commissioned	99	0	0.0%
Cable Installed 4/0	586,473	520,686	88.8%
Cable Installed 1000 KM	435,303	348,219	80.0%
Cable Installed 500 KM	106,005	85,410	80.6%
Fiber-Optic 12 Fiber SM	385,000	310,345	80.6%
Transformers Set	99	99	100.0%
Transformers Terminated	99	67	67.7%
(as of COB yesterday)			

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE