



FPL ENERGY ASHTABULA WIND, LLC LIVERNE, NORTH DAKOTA

Plan of the Day (POD)

Weather Forecast: **Sunny**
 High: **57 F** Low: **36-F**
 Winds: **NNW @ 4 mph**
 Precipitation Chances: **0%**

Friday, October 31, 2008

COD - 12/31/08

62 Days to COD

FPL Energy

Otter Tail

Blattner

GEWE

Environmental:

- SWPPP inspection November 13th.
- Removing wetland markings
- Silt fence removal
- Monitor environmentally sensitive areas
- Environmental awareness to ALL crews

Safety:

- Check back-up alarms daily and report.
- Observe speed limits.
- Wear all required PPE.
- Watch soft spots when off-loading trucks.
- Hunters are out, Stay visible.

Civil:

- Offload tower sections, hubs, blades & nacelle

Erection:

- Erect base & mid at AT79, AT80, AT118 & AT119
- Assemble rotor at AT1, AT2, AT68, AT86, AT112 & AT113
- Mechanical completion pre walk at AT4 & AT74
- IIP at AT8 & AT12

Electrical:

- Electrical cabling & termination at AT4, AT13, AT74 & AT75

Monthly Management Meeting Today

Receiving (As of COB yesterday)

	Total	Rec'd	Balance
PMT XFR	99	100	-1
Grounding XFR	7	7	0
4/0 Cable	588,000	652,693	-64,693
1000KM	396,000	406,689	-10,689
500KM	99,000	102,642	-3,642
12 Fiber SM	385,000	397,827	-12,827
1000 KCM (LVC)	37,000	35,175	1,825
Grounding XFR boxp	8	8	0
XFR Box Pads	100	100	0
Bases	99	68	31
Mids	99	64	35
Tops	99	70	29
Machine Heads	99	58	41
Contollers (DTA's)	99	80	19
Blade Sets	99	42	57
Hubs	99	63	36

General Construction Status

254 PU-08-32 Filed: 10/31/2008 Pages: 1
 Ashtabula Wind, Plan of the Day, Oct. 31, 2008

Ashtabula Wind, LLC



	Total	Complete	% Complete
Roads Subgraded LF	117,819	115,464	98.0%
Roads Complete LF	117,819	115,464	98.0%
Foundations Excavated	99	99	100.0%
Foundations Poured	99	99	100.0%
Foundations Backfilled	99	99	100.0%
Crane Pads Complete	99	99	100.0%
Tower Base Sections Erected	99	59	59.6%
Tower Mid Sections Erected	99	59	59.6%
Tower Top Sections Erected	99	44	44.4%
Machine Heads Installed	99	44	44.4%
Rotors Flown	99	41	41.4%
Mechanically Completed	99	12	12.1%
Pre-Commissioned	99	0	0.0%
Final Commissioned	99	0	0.0%
Cable Installed 4/0	586,473	520,686	88.8%
Cable Installed 1000 KM	435,303	348,219	80.0%
Cable Installed 500 KM	106,005	85,410	80.6%
Fiber-Optic 12 Fiber SM	385,000	310,345	80.6%
Transformers Set	99	99	100.0%
Transformers Terminated	99	73	73.7%
(as of COB yesterday)			

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE