



FPL ENERGY ASHTABULA WIND, LLC
LUVERNE, NORTH DAKOTA

Plan of the Day (POD)

Weather Forecast: **Partly Sunny**
 High: **67 F** Low: **38°F**
 Winds: **SSE @ 12 mph**
 Precipitation Chances: **0%**

Monday, November 3, 2008

COD - 12/31/08

59 Days to COD

FPL Energy	Otter Tail	Blattner	GEWE			
Environmental: ● SWPPP inspection November 13 th . ● Removing wetland markings ● Silt fence removal ● Monitor environmentally sensitive areas ● Environmental awareness to ALL crews Safety: ● Check back-up alarms daily and report. ● Observe speed limits. ● Wear all required PPE. ● Watch soft spots when off-loading trucks. ● Hunters are out, Stay visible. Civil: ● Offload DTA's, tower sections, hubs, blades & nacelle Erection: ● Erect base & mid at AT77, AT78, AT120 & AT121 ● Assemble rotor at AT83, AT84, AT110 & AT112 ● Erect top, nacelle & rotor at AT85 & AT86 ● Mechanical completion pre walk at AT23 & AT74 ● IIP at AT25 & AT71 Electrical: ● Electrical cabling & termination at AT4, AT13, AT74 & AT75	Receiving (As of COB yesterday)					
		Total	Rec'd	Balance		
		99	100	-1		
		7	7	0		
		588,000	652,693	-64,693		
		396,000	406,689	-10,689		
		99,000	102,642	-3,642		
		385,000	397,827	-12,827		
		37,000	35,175	1,825		
		8	8	0		
		100	100	0		
		99	70	29		
		99	72	27		
		99	73	26		
		99	58	41		
		99	80	19		
	99	56	43			
	99	65	34			

General Construction Status

255 PU-08-32 Filed: 11/3/2008 Pages: 1
 Ashtabula Wind Plan of the Day, Nov. 3, 2008

Ashtabula Wind, LLC

	Total	Complete	% Complete
Roads Subgraded LF	117,819	115,464	98.0%
Roads Complete LF	117,819	115,464	98.0%
Foundations Excavated	99	99	100.0%
Foundations Poured	99	99	100.0%
Foundations Backfilled	99	99	100.0%
Crane Pads Complete	99	99	100.0%
Tower Base Sections Erected	99	64	64.6%
Tower Mid Sections Erected	99	62	62.6%
Tower Top Sections Erected	99	44	44.4%
Machine Heads Installed	99	44	44.4%
Rotors Flown	99	44	44.4%
Mechanically Completed	99	15	15.2%
Pre-Commissioned	99	3	3.0%
Final Commissioned	99	0	0.0%
Cable Installed 4/0	586,473	520,686	88.8%
Cable Installed 1000 KM	435,303	348,219	80.0%
Cable Installed 500 KM	106,005	85,410	80.6%
Fiber-Optic 12 Fiber SM	385,000	310,345	80.6%
Transformers Set	99	99	100.0%
Transformers Terminated	99	73	73.7%
(as of COB yesterday)			



Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE