



**FPL ENERGY ASHTABULA WIND, LLC
LIVERNE, NORTH DAKOTA**

Plan of the Day (POD)

Weather Forecast: **Mostly Cloudy**
 High: 63 F Low: 43°F
 Winds: **S @ 6 mph**
 Precipitation Chances: **10%**

Tuesday, November 4, 2008

COD - 12/31/08

58 Days to COD

FPL Energy	Otter Tail	Blattner	GEWE
------------	------------	----------	------

- Environmental:**
- SWPPP inspection November 13th.
 - Removing wetland markings
 - Removing straw wattle
 - Silt fence removal
 - Monitor environmentally sensitive areas
 - Environmental awareness to ALL crews
- Safety:**
- Check back-up alarms daily and report.
 - Observe speed limits.
 - Wear all required PPE.
 - Watch soft spots when off-loading trucks.
 - Hunters are out, Stay visible.
- Civil:**
- Offload DTA's, tower sections, hubs, blades & nacelles
- Erection:**
- Erect base & mid at AT90
 - Assemble rotor at AT79, AT80 & AT81
 - Erect top & nacelle at AT79, AT80, AT81, AT82 & AT111
 - Erect rotor at AT79-AT84 & AT111-AT113
 - Mechanical completion pre walk at AT24 & AT25
 - IIP at AT28, AT30, AT74 & AT75
- Electrical:**
- Electrical cabling & termination at AT26 & AT69
 - Controller termination at AT122-AT124
 - Low voltage cable termination at AT104, AT122-AT124

Receiving (As of COB yesterday)			
	Total	Rec'd	Balance
PMT XFR	99	100	-1
Grounding XFR	7	7	0
4/0 Cable	588,000	652,693	-64,693
1000KM	396,000	406,689	-10,689
500KM	99,000	102,642	-3,642
12 Fiber SM	385,000	397,827	-12,827
1000 KCM (LVC)	37,000	35,175	1,825
Grounding XFR boxp	8	8	0
XFR Box Pads	100	100	0
Bases	99	72	27
Mids	99	74	25
Tops	99	74	25
Machine Heads	99	58	41
Contollers (DTA's)	99	84	15
Blade Sets	99	61	38
Hubs	99	70	29

General Construction Status

258 PU-08-32 Filed: 11/4/2008 Pages: 1
 Ashtabula Wind, Plan of the Day, Nov. 4, 2008

Ashtabula Wind, LLC



	Total	Complete	% Complete
Roads Subgraded LF	117,819	115,464	98.0%
Roads Complete LF	117,819	115,464	98.0%
Foundations Excavated	99	99	100.0%
Foundations Poured	99	99	100.0%
Foundations Backfilled	99	99	100.0%
Crane Pads Complete	99	99	100.0%
Tower Base Sections Erected	99	67	67.7%
Tower Mid Sections Erected	99	67	67.7%
Tower Top Sections Erected	99	49	49.5%
Machine Heads Installed	99	48	48.5%
Rotors Flown	99	46	46.5%
Mechanically Completed	99	18	18.2%
Pre-Commissioned	99	3	3.0%
Final Commissioned	99	0	0.0%
Cable Installed 4/0	586,473	520,686	88.8%
Cable Installed 1000 KM	435,303	348,219	80.0%
Cable Installed 500 KM	106,005	85,410	80.6%
Fiber-Optic 12 Fiber SM	385,000	310,345	80.6%
Transformers Set	99	99	100.0%
Transformers Terminated	99	79	79.8%
(as of COB yesterday)			