



**FPL ENERGY ASHTABULA WIND, LLC  
LUVERNE, NORTH DAKOTA**

**Plan of the Day (POD)**

Weather Forecast: **Cloudy**  
 High: **30 F** Low: **13-F**  
 Winds: **NNW @ 21 mph**  
 Precipitation Chances: **40%**

**Saturday, November 8, 2008**

**COD - 12/31/08**

**54 Days to COD**

FPL Energy	Otter Tail	Blattner	GEWE
------------	------------	----------	------

**Environmental:**

- SWPPP inspection November 13<sup>th</sup>.
- Removing wetland markings
- Removing straw wattle
- Silt fence removal
- Monitor environmentally sensitive areas
- Environmental awareness to ALL crews

**Safety:**

- Check back-up alarms daily and report.
- Observe speed limits.
- Wear all required PPE.
- Watch soft spots when off-loading trucks.
- Hunters are out, Stay visible.

**Civil:**

- Offload DTA's, tower sections, hubs, blades & nacelles

**Erection:**

- Erect base & mid at AT87, AT123 & AT124
- Assemble rotor at AT114 & AT115
- Erect top & nacelle at AT78, AT79, AT109 & AT110
- Erect rotor at AT78, AT79, AT80, AT109, AT110 & AT111
- Mechanical completion pre walk at AT66 & AT67
- IIP at AT23, AT24, AT25 & AT73

**Electrical:**

- Electrical cabling & termination at AT81 & AT83

**Receiving (As of COB yesterday)**

	Total	Rec'd	Balance
PMT XFR	99	100	-1
Grounding XFR	7	7	0
4/0 Cable	588,000	652,693	-64,693
1000KM	396,000	406,689	-10,689
500KM	99,000	102,642	-3,642
12 Fiber SM	385,000	397,827	-12,827
1000 KCM (LVC)	37,000	35,175	1,825
Grounding XFR boxp	8	8	0
XFR Box Pads	100	100	0
Bases	99	77	22
Mids	99	80	19
Tops	99	80	19
Machine Heads	99	64	35
Contollers (DTA's)	99	92	7
Blade Sets	99	63	36
Hubs	99	75	24

**General Construction Status**

266 PU-08-32 Filed: 11/8/2008 Pages: 1  
 Ashtabula Wind, Plan of the Day, Nov. 8, 2008

Ashtabula Wind, LLC



	Total	Complete	% Complete
Roads Subgraded LF	117,819	115,464	98.0%
Roads Complete LF	117,819	115,464	98.0%
Foundations Excavated	99	99	100.0%
Foundations Poured	99	99	100.0%
Foundations Backfilled	99	99	100.0%
Crane Pads Complete	99	99	100.0%
Tower Base Sections Erected	99	70	70.7%
Tower Mid Sections Erected	99	70	70.7%
Tower Top Sections Erected	99	54	54.5%
Machine Heads Installed	99	54	54.5%
Rotors Flown	99	52	52.5%
Mechanically Completed	99	28	28.3%
Pre-Commissioned	99	6	6.1%
Final Commissioned	99	0	0.0%
Cable Installed 4/0	586,473	520,686	88.8%
Cable Installed 1000 KM	435,303	348,219	80.0%
Cable Installed 500 KM	106,005	85,410	80.6%
Fiber-Optic 12 Fiber SM	385,000	310,345	80.6%
Transformers Set	99	99	100.0%
Transformers Terminated	99	84	84.8%
(as of COB yesterday)			