



**FPL ENERGY ASHTABULA WIND, LLC
LIVERNE, NORTH DAKOTA**

Plan of the Day (POD)

Weather Forecast: **Mostly Cloudy**
 High: **34 F** Low: **17°F**
 Winds: **ESE @ 4 mph**
 Precipitation Chances: **0%**

Monday, November 10, 2008

COD - 12/31/08

52 Days to COD

FPL Energy	Otter Tail	Blattner	GEWE
------------	------------	----------	------

Environmental:

- SWPPP inspection November 13th.
- Removing wetland markings
- Removing straw wattle
- Silt fence removal
- Monitor environmentally sensitive areas
- Environmental awareness to ALL crews

Safety:

- Check back-up alarms daily and report.
- Observe speed limits.
- Wear all required PPE.
- Watch soft spots when off-loading trucks.
- Hunters are out, Stay visible.

Civil:

- Offload DTA's, tower sections, hubs, blades & nacelles

Erection:

- Erect base & mid at AT91 & AT92
- Assemble rotor at AT87 – AT90, AT117 - AT119
- Erect top & nacelle at AT89, AT90 & AT109
- Erect rotor at AT78, AT79, AT89, AT90, & AT109
- Mechanical completion pre walk at AT67 & AT86
- IIP at AT25, AT26, AT71 & AT73

Electrical:

- Electrical cabling & termination at AT80 & AT113

Receiving (As of COB yesterday)			
	Total	Rec'd	Balance
PMT XFR	99	100	-1
Grounding XFR	7	7	0
4/0 Cable	588,000	652,693	-64,693
1000KM	396,000	406,689	-10,689
500KM	99,000	102,642	-3,642
12 Fiber SM	385,000	397,827	-12,827
1000 KCM (LVC)	37,000	35,175	1,825
Grounding XFR boxp	8	8	0
XFR Box Pads	100	100	0
Bases	99	78	21
Mids	99	82	17
Tops	99	82	17
Machine Heads	99	68	31
Contollers (DTA's)	99	96	3
Blade Sets	99	74	25
Hubs	99	75	24

General Construction Status

268 PU-08-32 Filed: 11/10/2008 Pages: 1
 Ashtabula Wind, Plan of the Day, Nov. 10, 2008

Ashtabula Wind, LLC



	Total	Complete	% Complete
Roads Subgraded LF	117,819	115,464	98.0%
Roads Complete LF	117,819	115,464	98.0%
Foundations Excavated	99	99	100.0%
Foundations Poured	99	99	100.0%
Foundations Backfilled	99	99	100.0%
Crane Pads Complete	99	99	100.0%
Tower Base Sections Erected	99	74	74.7%
Tower Mid Sections Erected	99	74	74.7%
Tower Top Sections Erected	99	58	58.6%
Machine Heads Installed	99	57	57.6%
Rotors Flown	99	56	56.6%
Mechanically Completed	99	28	28.3%
Pre-Commissioned	99	9	9.1%
Final Commissioned	99	0	0.0%
Cable Installed 4/0	586,473	520,686	88.8%
Cable Installed 1000 KM	435,303	348,219	80.0%
Cable Installed 500 KM	106,005	85,410	80.6%
Fiber-Optic 12 Fiber SM	385,000	310,345	80.6%
Transformers Set	99	99	100.0%
Transformers Terminated	99	84	84.8%
(as of COB yesterday)			