



**FPL ENERGY ASHTABULA WIND, LLC
LUVERNE, NORTH DAKOTA**

Plan of the Day (POD)

Weather Forecast: **Partly Sunny**
 High: **49 F** Low: **28°F**
 Winds: **WNW @ 16 mph**
 Precipitation Chances: **12%**

Thursday, November 13, 2008

COD - 12/31/08

49 Days to COD

FPL Energy	Otter Tail	Blattner	GEWE
------------	------------	----------	------

Environmental:

- SWPPP inspection suspended for winter
- Monitor environmentally sensitive areas
- Environmental awareness to ALL crews

Safety:

- Check back-up alarms daily and report.
- Observe speed limits.
- Wear all required PPE.
- Watch soft spots when off-loading trucks.
- Hunters are out, Stay visible.
- Watch for falling ice.

Civil:

- Offload tower sections, hubs, blades & nacelles
- Push out topsoil piles

Erection:

- Erect base & mid at AT103, AT104, AT126 & AT127
- Assemble rotor at AT102, AT103 & AT127
- Erect top & nacelle at AT92, AT93, AT117 & AT118
- Erect rotor at AT91, AT92, AT93, AT117 & AT118
- Mechanical completion pre walk at AT77 & AT79
- IIP at AT80, AT81 & AT83

Electrical:

- Electrical cabling & termination at AT90, AT110 & AT111
- Controller termination at AT100, AT101 & AT105
- Low voltage cable termination at AT98, AT99 & AT129

Substation

- Circuit Energization of F9

Receiving (As of COB yesterday)

	Total	Rec'd	Balance
PMT XFR	99	100	-1
Grounding XFR	7	7	0
4/0 Cable	588,000	652,693	-64,693
1000KM	396,000	406,689	-10,689
500KM	99,000	102,642	-3,642
12 Fiber SM	385,000	397,827	-12,827
1000 KCM (LVC)	37,000	35,175	1,825
Grounding XFR boxp	8	8	0
XFR Box Pads	100	100	0
Bases	99	85	14
Mids	99	88	11
Tops	99	88	11
Machine Heads	99	77	22
Contollers (DTA's)	99	99	0
Blade Sets	99	77	22
Hubs	99	87	12

General Construction Status

274 PU-08-32 Filed: 11/13/2008 Pages: 1
 Ashtabula Wind, Plan of the Day, Nov. 13, 2008

Ashtabula Wind, LLC



	Total	Complete	% Complete
Roads Subgraded LF	117,819	115,464	98.0%
Roads Complete LF	117,819	115,464	98.0%
Foundations Excavated	99	99	100.0%
Foundations Poured	99	99	100.0%
Foundations Backfilled	99	99	100.0%
Crane Pads Complete	99	99	100.0%
Tower Base Sections Erected	99	79	79.8%
Tower Mid Sections Erected	99	79	79.8%
Tower Top Sections Erected	99	67	67.7%
Machine Heads Installed	99	67	67.7%
Rotors Flown	99	66	66.7%
Mechanically Completed	99	36	36.4%
Pre-Commissioned	99	16	16.2%
Final Commissioned	99	0	0.0%
Cable Installed 4/0	586,473	520,686	88.8%
Cable Installed 1000 KM	435,303	348,219	80.0%
Cable Installed 500 KM	106,005	85,410	80.6%
Fiber-Optic 12 Fiber SM	385,000	310,345	80.6%
Transformers Set	99	99	100.0%
Transformers Terminated	99	92	92.9%
(as of COB yesterday)			