



**FPL ENERGY ASHTABULA WIND, LLC  
LIVERNE, NORTH DAKOTA**

**Plan of the Day (POD)**

**Weather Forecast: Cloudy**  
**High: 36 F Low: 22°F**  
**Winds: WNW @ 11 mph**  
**Precipitation Chances: 40%**

**Friday, November 14, 2008**

**COD - 12/31/08**

**48 Days to COD**

FPL Energy	Otter Tail	Blattner	GEWE
------------	------------	----------	------

**Environmental:**

- SWPPP inspection suspended for winter
- Monitor environmentally sensitive areas
- Environmental awareness to ALL crews

**Safety:**

- Check back-up alarms daily and report.
- Observe speed limits.
- Wear all required PPE.
- Watch soft spots when off-loading trucks.
- Hunters are out, Stay visible.
- Watch for falling ice.

**Civil:**

- Offload tower sections, hubs, blades & nacelles

**Erection:**

- Erect base & mid at AT103, AT104, AT126 & AT127
- Assemble rotor at AT102, AT103 & AT127
- Erect top & nacelle at AT119 & AT120
- Erect rotor at AT93, AT119 & AT120
- Mechanical completion pre walk at AT89, AT111 & AT113
- IIP at AT79, AT80, AT81 & AT82

**Electrical:**

- Electrical cabling & termination at AT90 & AT110
- Controller termination Complete
- Low voltage cable termination Complete

**Receiving (As of COB yesterday)**

	Total	Rec'd	Balance
PMT XFR	99	100	-1
Grounding XFR	7	7	0
4/0 Cable	588,000	652,693	-64,693
1000KM	396,000	406,689	-10,689
500KM	99,000	102,642	-3,642
12 Fiber SM	385,000	397,827	-12,827
1000 KCM (LVC)	37,000	35,175	1,825
Grounding XFR boxp	8	8	0
XFR Box Pads	100	100	0
Bases	99	87	12
Mids	99	90	9
Tops	99	90	9
Machine Heads	99	79	20
Contollers (DTA's)	99	99	0
Blade Sets	99	79	20
Hubs	99	87	12

**General Construction Status**

276 PU-08-32 Filed: 11/14/2008 Pages: 1  
 Ashtabula Wind, Plan of the Day, Nov. 14, 2008

Ashtabula Wind, LLC



	Total	Complete	% Complete
Roads Subgraded LF	117,819	115,464	98.0%
Roads Complete LF	117,819	115,464	98.0%
Foundations Excavated	99	99	100.0%
Foundations Poured	99	99	100.0%
Foundations Backfilled	99	99	100.0%
Crane Pads Complete	99	99	100.0%
Tower Base Sections Erected	99	79	79.8%
Tower Mid Sections Erected	99	79	79.8%
Tower Top Sections Erected	99	71	71.7%
Machine Heads Installed	99	71	71.7%
Rotors Flown	99	70	70.7%
Mechanically Completed	99	39	39.4%
Pre-Commissioned	99	20	20.2%
Final Commissioned	99	0	0.0%
Cable Installed 4/0	586,473	520,686	88.8%
Cable Installed 1000 KM	435,303	348,219	80.0%
Cable Installed 500 KM	106,005	85,410	80.6%
Fiber-Optic 12 Fiber SM	385,000	310,345	80.6%
Transformers Set	99	99	100.0%
Transformers Terminated	99	92	92.9%
(as of COB yesterday)			