



**FPL ENERGY ASHTABULA WIND, LLC
LIVERNE, NORTH DAKOTA**

Plan of the Day (POD)

Weather Forecast: **Partly Sunny**
High: 31 F Low: 15-F
Winds: NNW @ 9 mph
Precipitation Chances: 0%

Monday, November 17, 2008

COD - 12/31/08

45 Days to COD

FPL Energy	Otter Tail	Blattner	GEWE
------------	------------	----------	------

Environmental:

- SWPPP inspection suspended for winter
- Remarketing wetlands
- Monitor environmentally sensitive areas
- Environmental awareness to ALL crews

Safety:

- Check back-up alarms daily and report.
- Observe speed limits.
- Wear all required PPE.
- Watch soft spots when off-loading trucks.
- Hunters are out, Stay visible.
- Watch for falling ice.

Civil:

- Offload tower sections, hubs, nacelles & blades

Erection:

- Erect base & mid at AT95, AT128 & AT129
- Assemble rotor at AT104 & AT128
- Erect top & nacelle at AT104
- Erect rotor at AT103 & AT104
- Mechanical completion pre walk at AT89 & AT109
- IIP at AT79 & AT111

Electrical:

- Electrical cabling & termination at AT93, AT114, AT118 & AT119

Receiving (As of COB yesterday)

	Total	Rec'd	Balance
PMT XFR	99	100	-1
Grounding XFR	7	7	0
4/0 Cable	588,000	652,693	-64,693
1000KM	396,000	406,689	-10,689
500KM	99,000	102,642	-3,642
12 Fiber SM	385,000	397,827	-12,827
1000 KCM (LVC)	37,000	35,175	1,825
Grounding XFR boxp	8	8	0
XFR Box Pads	100	100	0
Bases	99	92	7
Mids	99	92	7
Tops	99	92	7
Machine Heads	99	81	18
Contollers (DTA's)	99	99	0
Blade Sets	99	81	18
Hubs	99	91	8

General Construction Status

279 PU-08-32 Filed: 11/17/2008 Pages: 1
 Ashtabula Wind, Plan of the Day, Nov. 17, 2008

Ashtabula Wind, LLC



	Total	Complete	% Complete
Roads Subgraded LF	117,819	115,464	98.0%
Roads Complete LF	117,819	115,464	98.0%
Foundations Excavated	99	99	100.0%
Foundations Poured	99	99	100.0%
Foundations Backfilled	99	99	100.0%
Crane Pads Complete	99	99	100.0%
Tower Base Sections Erected	99	84	84.8%
Tower Mid Sections Erected	99	84	84.8%
Tower Top Sections Erected	99	76	76.8%
Machine Heads Installed	99	76	76.8%
Rotors Flown	99	75	75.8%
Mechanically Completed	99	45	45.5%
Pre-Commissioned	99	30	30.3%
Final Commissioned	99	9	9.1%
Cable Installed 4/0	586,473	520,686	88.8%
Cable Installed 1000 KM	435,303	348,219	80.0%
Cable Installed 500 KM	106,005	85,410	80.6%
Fiber-Optic 12 Fiber SM	385,000	310,345	80.6%
Transformers Set	99	99	100.0%
Transformers Terminated	99	99	100.0%
(as of COB yesterday)			