



**FPL ENERGY ASHTABULA WIND, LLC
LIVERNE, NORTH DAKOTA**

Plan of the Day (POD)

Weather Forecast: **Mostly Cloudy**
 High: **36 F** Low: **21°F**
 Winds: **SSE @ 13 mph**
 Precipitation Chances: **0%**

Tuesday, November 18, 2008

COD - 12/31/08

44 Days to COD

FPL Energy	Otter Tail	Blattner	GEWE
------------	------------	----------	------

Environmental:

- SWPPP inspection suspended for winter
- Monitor environmentally sensitive areas
- Environmental awareness to ALL crews

Safety:

- Check back-up alarms daily and report.
- Observe speed limits.
- Wear all required PPE.
- Watch soft spots when off-loading trucks.
- Hunters are out, Stay visible.
- Watch for falling ice.

Civil:

- Offload tower sections, hubs & nacelles

Erection:

- Erect base & mid at AT129 & AT130
- Assemble rotor at AT95, AT128 & AT129
- Erect top & nacelle at AT94
- Erect rotor at AT94
- Mechanical completion pre walk at AT87, AT88 & AT90
- IIP at AT79, AT110, AT111 & AT112

Electrical:

- Electrical cabling & termination at AT115 & AT120

Substation:

- Energization of circuit F1

Receiving (As of COB yesterday)

	Total	Rec'd	Balance
PMT XFR	99	100	-1
Grounding XFR	7	7	0
4/0 Cable	588,000	652,693	-64,693
1000KM	396,000	406,689	-10,689
500KM	99,000	102,642	-3,642
12 Fiber SM	385,000	397,827	-12,827
1000 KCM (LVC)	37,000	35,175	1,825
Grounding XFR boxp	8	8	0
XFR Box Pads	100	100	0
Bases	99	93	6
Mids	99	92	7
Tops	99	92	7
Machine Heads	99	83	16
Contollers (DTA's)	99	99	0
Blade Sets	99	87	12
Hubs	99	93	6

General Construction Status

280 PU-08-32 Filed: 11/18/2008 Pages: 1
 Ashtabula Wind Plan of the Day, Nov. 18, 2008

Ashtabula Wind, LLC



	Total	Complete	% Complete
Roads Subgraded LF	117,819	115,464	98.0%
Roads Complete LF	117,819	115,464	98.0%
Foundations Excavated	99	99	100.0%
Foundations Poured	99	99	100.0%
Foundations Backfilled	99	99	100.0%
Crane Pads Complete	99	99	100.0%
Tower Base Sections Erected	99	86	86.9%
Tower Mid Sections Erected	99	86	86.9%
Tower Top Sections Erected	99	77	77.8%
Machine Heads Installed	99	77	77.8%
Rotors Flown	99	77	77.8%
Mechanically Completed	99	47	47.5%
Pre-Commissioned	99	34	34.3%
Final Commissioned	99	12	12.1%
Cable Installed 4/0	586,473	520,686	88.8%
Cable Installed 1000 KM	435,303	348,219	80.0%
Cable Installed 500 KM	106,005	85,410	80.6%
Fiber-Optic 12 Fiber SM	385,000	310,345	80.6%
Transformers Set	99	99	100.0%
Transformers Terminated	99	99	100.0%
(as of COB yesterday)			