



**FPL ENERGY ASHTABULA WIND, LLC  
LIVERNE, NORTH DAKOTA**

**Plan of the Day (POD)**

Weather Forecast: **Partly Sunny**  
 High: **24 F** Low: **8°F**  
 Winds: **NNW @ 15 mph**  
 Precipitation Chances: **5%**

Thursday, November 20, 2008

COD - 12/31/08

**42 Days to COD**

FPL Energy	Otter Tail	Blattner	GEWE
------------	------------	----------	------

**Environmental:**

- SWPPP inspection suspended for winter
- Monitor environmentally sensitive areas
- Environmental awareness to ALL crews

**Safety:**

- Check back-up alarms daily and report.
- Observe speed limits.
- Wear all required PPE.
- Watch soft spots when off-loading trucks.
- Hunters are out, Stay visible.
- Watch for falling ice.

**Civil:**

- Offload tower sections, hubs & nacelles

**Erection:**

- Erect base & mid at AT96 – AT99, AT129 & AT130
- Assemble rotor at AT122, AT124, AT128 & AT129
- Erect top & nacelle at AT124
- Erect rotor at AT122 & AT124
- Mechanical completion pre walk at AT114, AT115, AT118 & AT119
- IIP at AT87, AT88, AT111 & AT112

**Electrical:**

- Electrical cabling & termination at AT102 -AT1104 & AT117

**Receiving (As of COB yesterday)**

	Total	Rec'd	Balance
PMT XFR	99	100	-1
Grounding XFR	7	7	0
4/0 Cable	588,000	652,693	-64,693
1000KM	396,000	406,689	-10,689
500KM	99,000	102,642	-3,642
12 Fiber SM	385,000	397,827	-12,827
1000 KCM (LVC)	37,000	35,175	1,825
Grounding XFR boxp	8	8	0
XFR Box Pads	100	100	0
Bases	99	97	2
Mids	99	97	2
Tops	99	98	1
Machine Heads	99	87	12
Contollers (DTA's)	99	99	0
Blade Sets	99	87	12
Hubs	99	97	2

**General Construction Status**

282 PU-08-32 Filed: 11/20/2008 Pages: 1  
 Ashtabula Wind Plan of the Day, Nov. 20, 2008

Ashtabula Wind, LLC



	Total	Complete	% Complete
Roads Subgraded LF	117,819	115,464	98.0%
Roads Complete LF	117,819	115,464	98.0%
Foundations Excavated	99	99	100.0%
Foundations Poured	99	99	100.0%
Foundations Backfilled	99	99	100.0%
Crane Pads Complete	99	99	100.0%
Tower Base Sections Erected	99	86	86.9%
Tower Mid Sections Erected	99	86	86.9%
Tower Top Sections Erected	99	81	81.8%
Machine Heads Installed	99	81	81.8%
Rotors Flown	99	79	79.8%
Mechanically Completed	99	51	51.5%
Pre-Commissioned	99	38	38.4%
Final Commissioned	99	18	18.2%
Cable Installed 4/0	586,473	520,686	88.8%
Cable Installed 1000 KM	435,303	348,219	80.0%
Cable Installed 500 KM	106,005	85,410	80.6%
Fiber-Optic 12 Fiber SM	385,000	310,345	80.6%
Transformers Set	99	99	100.0%
Transformers Terminated	99	99	100.0%
(as of COB yesterday)			

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE