



FPL ENERGY ASHTABULA WIND, LLC LIVERNE, NORTH DAKOTA

Plan of the Day (POD)

Weather Forecast: **Partly Sunny**
 High: **26 F** Low: **11°F**
 Winds: **SSE @ 7 mph**
 Precipitation Chances: **1%**

Friday, November 21, 2008

COD - 12/31/08

41 Days to COD

FPL Energy	Otter Tail	Blattner	GEWE
------------	------------	----------	------

Environmental:

- SWPPP inspection suspended for winter
- Monitor environmentally sensitive areas
- Environmental awareness to ALL crews

Safety:

- Check back-up alarms daily and report.
- Observe speed limits.
- Wear all required PPE.
- Watch soft spots when off-loading trucks.
- Hunters are out, Stay visible.
- Watch for falling ice.

Civil:

- Offload bases, hub, blades & nacelles

Erection:

- Erect base & mid at AT100, AT101, AT130 & AT131
- Assemble rotor at AT95, AT126, AT130 & AT131
- Erect top & nacelle at AT95, AT98 & AT125
- Erect rotor at AT95 & AT125
- Mechanical completion pre walk at AT115, AT116, AT118 & AT121
- IIP at AT92, AT109, AT111 & AT113

Electrical:

- Electrical cabling & termination at AT104, AT122 - AT124

Receiving (As of COB yesterday)

	Total	Rec'd	Balance
PMT XFR	99	100	-1
Grounding XFR	7	7	0
4/0 Cable	588,000	652,693	-64,693
1000KM	396,000	406,689	-10,689
500KM	99,000	102,642	-3,642
12 Fiber SM	385,000	397,827	-12,827
1000 KCM (LVC)	37,000	35,175	1,825
Grounding XFR boxp	8	8	0
XFR Box Pads	100	100	0
Bases	99	97	2
Mids	99	99	0
Tops	99	99	0
Machine Heads	99	93	6
Contollers (DTA's)	99	99	0
Blade Sets	99	89	10
Hubs	99	98	1

General Construction Status

283 PU-08-32 Filed: 11/21/2008 Pages: 1
 Ashtabula Wind Plan of the Day, Nov. 21, 2008

Ashtabula Wind, LLC



	Total	Complete	% Complete
Roads Subgraded LF	117,819	115,464	98.0%
Roads Complete LF	117,819	115,464	98.0%
Foundations Excavated	99	99	100.0%
Foundations Poured	99	99	100.0%
Foundations Backfilled	99	99	100.0%
Crane Pads Complete	99	99	100.0%
Tower Base Sections Erected	99	91	91.9%
Tower Mid Sections Erected	99	90	90.9%
Tower Top Sections Erected	99	81	81.8%
Machine Heads Installed	99	81	81.8%
Rotors Flown	99	81	81.8%
Mechanically Completed	99	51	51.5%
Pre-Commissioned	99	40	40.4%
Final Commissioned	99	23	23.2%
Cable Installed 4/0	586,473	520,686	88.8%
Cable Installed 1000 KM	435,303	348,219	80.0%
Cable Installed 500 KM	106,005	85,410	80.6%
Fiber-Optic 12 Fiber SM	385,000	310,345	80.6%
Transformers Set	99	99	100.0%
Transformers Terminated	99	99	100.0%
(as of COB yesterday)			

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE