



**FPL ENERGY ASHTABULA WIND, LLC
LIVERNE, NORTH DAKOTA**

Plan of the Day (POD)

Weather Forecast: **Partly Sunny**
 High: **33 F** Low: **15 F**
 Winds: **WNW @ 11 mph**
 Precipitation Chances: **0%**

Saturday, November 24, 2008

COD - 12/31/08

38 Days to COD

FPL Energy

Otter Tail

Blattner

GEWE

Environmental:

- SWPPP inspection suspended for winter
- Monitor environmentally sensitive areas
- Environmental awareness to ALL crews

Safety:

- Check back-up alarms daily and report.
- Observe speed limits.
- Wear all required PPE.
- Watch soft spots when off-loading trucks.
- Hunters are out, Stay visible.
- Watch for falling ice.

Civil:

- Offload hub, blades & nacelles

Erection:

- Erect base at AT105 - AT108
- Assemble rotor at AT96 & AT97
- Erect rotor at AT96 & AT97
- Mechanical completion pre walk at AT103, AT104 AT117 & AT124
- IIP at AT114, AT115, AT118 & AT121

Electrical:

- Electrical cabling & termination at AT125, AT126 & AT127

Substation:

- Energization of circuit F2

Receiving (As of COB yesterday)

	Total	Rec'd	Balance
PMT XFR	99	100	-1
Grounding XFR	7	7	0
4/0 Cable	588,000	652,693	-64,693
1000KM	396,000	406,689	-10,689
500KM	99,000	102,642	-3,642
12 Fiber SM	385,000	397,827	-12,827
1000 KCM (LVC)	37,000	35,175	1,825
Grounding XFR boxp	8	8	0
XFR Box Pads	100	100	0
Bases	99	99	0
Mids	99	99	0
Tops	99	99	0
Machine Heads	99	95	4
Contollers (DTA's)	99	99	0
Blade Sets	99	89	10
Hubs	99	98	1

General Construction Status

285 PU-08-32 Filed: 11/24/2008 Pages: 1
 Ashtabula Wind Plan of the Day, Nov. 24, 2008

Ashtabula Wind, LLC



	Total	Complete	% Complete
Roads Subgraded LF	117,819	115,464	98.0%
Roads Complete LF	117,819	115,464	98.0%
Foundations Excavated	99	99	100.0%
Foundations Poured	99	99	100.0%
Foundations Backfilled	99	99	100.0%
Crane Pads Complete	99	99	100.0%
Tower Base Sections Erected	99	95	96.0%
Tower Mid Sections Erected	99	95	96.0%
Tower Top Sections Erected	99	95	96.0%
Machine Heads Installed	99	95	96.0%
Rotors Flown	99	89	89.9%
Mechanically Completed	99	61	61.6%
Pre-Commissioned	99	46	46.5%
Final Commissioned	99	39	39.4%
Cable Installed 4/0	586,473	520,686	88.8%
Cable Installed 1000 KM	435,303	348,219	80.0%
Cable Installed 500 KM	106,005	85,410	80.6%
Fiber-Optic 12 Fiber SM	385,000	310,345	80.6%
Transformers Set	99	99	100.0%
Transformers Terminated	99	99	100.0%
(as of COB yesterday)			

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE