



**FPL ENERGY ASHTABULA WIND, LLC
LIVERNE, NORTH DAKOTA**

Plan of the Day (POD)

Weather Forecast: **Sunny**
 High: **40 F** Low: **21°F**
 Winds: **WSW @ 3 mph**
 Precipitation Chances: **0%**

Wednesday, November 26, 2008

COD - 12/31/08

36 Days to COD

FPL Energy	Otter Tail	Blattner	GEWE
------------	------------	----------	------

Environmental:

- SWPPP inspection suspended for winter
- Monitor environmentally sensitive areas
- Environmental awareness to ALL crews

Safety:

- Check back-up alarms daily and report.
- Observe speed limits.
- Wear all required PPE.
- Watch soft spots when off-loading trucks.
- Hunters are out, Stay visible.
- Watch for falling ice.

Civil:

- Offload blades

Erection:

- Erect base Complete
- Erect mid at AT105 & AT106
- Assemble rotor at AT98
- Erect rotor at AT98
- Mechanical completion pre walk at AT129 - AT131 & AT104
- IIP at AT125 - AT128

Electrical:

- Electrical cabling & termination at AT94, AT95 & AT96

Monthly Management Meeting for December 4th has been cancelled

Receiving (As of COB yesterday)

	Total	Rec'd	Balance
PMT XFR	99	100	-1
Grounding XFR	7	7	0
4/0 Cable	588,000	652,693	-64,693
1000KM	396,000	406,689	-10,689
500KM	99,000	102,642	-3,642
12 Fiber SM	385,000	397,827	-12,827
1000 KCM (LVC)	37,000	35,175	1,825
Grounding XFR boxp	8	8	0
XFR Box Pads	100	100	0
Bases	99	99	0
Mids	99	99	0
Tops	99	99	0
Machine Heads	99	96	3
Contollers (DTA's)	99	99	0
Blade Sets	99	92	7
Hubs	99	99	0

General Construction Status

287 PU-08-32 Filed: 11/26/2008 Pages: 1
 Ashtabula Wind Plan of the Day, Nov. 26, 2008

Ashtabula Wind, LLC



	Total	Complete	% Complete
Roads Subgraded LF	117,819	115,464	98.0%
Roads Complete LF	117,819	115,464	98.0%
Foundations Excavated	99	99	100.0%
Foundations Poured	99	99	100.0%
Foundations Backfilled	99	99	100.0%
Crane Pads Complete	99	99	100.0%
Tower Base Sections Erected	99	99	100.0%
Tower Mid Sections Erected	99	95	96.0%
Tower Top Sections Erected	99	95	96.0%
Machine Heads Installed	99	95	96.0%
Rotors Flown	99	92	92.9%
Mechanically Completed	99	66	66.7%
Pre-Commissioned	99	53	53.5%
Final Commissioned	99	43	43.4%
Cable Installed 4/0	586,473	520,686	88.8%
Cable Installed 1000 KM	435,303	348,219	80.0%
Cable Installed 500 KM	106,005	85,410	80.6%
Fiber-Optic 12 Fiber SM	385,000	310,345	80.6%
Transformers Set	99	99	100.0%
Transformers Terminated	99	99	100.0%
(as of COB yesterday)			

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE