



**FPL ENERGY ASHTABULA WIND, LLC**  
**LUVERNE, NORTH DAKOTA**

*Plan of the Day (POD)*

Weather Forecast: **Partly Sunny**  
 High: **38 F** Low: **18 F**  
 Winds: **WNW @ 15 mph**  
 Precipitation Chances: **0%**

**Thursday, November 27, 2008**      **COD - 12/31/08**      **35 Days to COD**

FPL Energy	Otter Tail	Blattner	GEWE
------------	------------	----------	------

- Environmental:**
- SWPPP inspection suspended for winter
  - Monitor environmentally sensitive areas
  - Environmental awareness to ALL crews
- Safety:**
- Check back-up alarms daily and report.
  - Observe speed limits.
  - Wear all required PPE.
  - Watch soft spots when off-loading trucks.
  - Hunters are out, Stay visible.
  - Watch for falling ice.
- Civil:**
- Offload blades
- Erection:**
- Mechanical completion pre walk continue
  - IIP continue
- Electrical:**
- Electrical cabling & termination at AT95 & AT96
  - Switching over the 69kv line to the 230kv line

Receiving (As of COB yesterday)			
	Total	Rec'd	Balance
PMT XFR	99	100	-1
Grounding XFR	7	7	0
4/0 Cable	588,000	652,693	-64,693
1000KM	396,000	406,689	-10,689
500KM	99,000	102,642	-3,642
12 Fiber SM	385,000	397,827	-12,827
1000 KCM (LVC)	37,000	35,175	1,825
Grounding XFR boxp	8	8	0
XFR Box Pads	100	100	0
Bases	99	99	0
Mids	99	99	0
Tops	99	99	0
Machine Heads	99	96	3
Contollers (DTA's)	99	99	0
Blade Sets	99	94	5
Hubs	99	99	0

**General Construction Status**

288 PU-08-32 Filed: 11/27/2008 Pages: 1  
 Ashtabula Wind Plan of the Day, Nov. 27, 2008

Ashtabula Wind, LLC



	Total	Complete	% Complete
Roads Subgraded LF	117,819	115,464	98.0%
Roads Complete LF	117,819	115,464	98.0%
Foundations Excavated	99	99	100.0%
Foundations Poured	99	99	100.0%
Foundations Backfilled	99	99	100.0%
Crane Pads Complete	99	99	100.0%
Tower Base Sections Erected	99	99	100.0%
Tower Mid Sections Erected	99	97	98.0%
Tower Top Sections Erected	99	96	97.0%
Machine Heads Installed	99	96	97.0%
Rotors Flown	99	92	92.9%
Mechanically Completed	99	66	66.7%
Pre-Commissioned	99	53	53.5%
Final Commissioned	99	48	48.5%
Cable Installed 4/0	586,473	520,686	88.8%
Cable Installed 1000 KM	435,303	348,219	80.0%
Cable Installed 500 KM	106,005	85,410	80.6%
Fiber-Optic 12 Fiber SM	385,000	310,345	80.6%
Transformers Set	99	99	100.0%
Transformers Terminated	99	99	100.0%
(as of COB yesterday)			