



**FPL ENERGY ASHTABULA WIND, LLC**  
**LUVERNE, NORTH DAKOTA**

*Plan of the Day (POD)*

Weather Forecast: **Cloudy**  
**High: 33 F Low: 18°F**  
**Winds: N @ 10 mph**  
**Precipitation Chances: 33%**

**Saturday, November 29, 2008**

**COD - 12/31/08**

**33 Days to COD**

FPL Energy	Otter Tail	Blattner	GEWE
------------	------------	----------	------

**Environmental:**

- SWPPP inspection suspended for winter
- Monitor environmentally sensitive areas
- Environmental awareness to ALL crews

**Safety:**

- Check back-up alarms daily and report.
- Observe speed limits.
- Wear all required PPE.
- Watch soft spots when off-loading trucks.
- Hunters are out, Stay visible.
- Watch for falling ice.

**Civil:**

**Erection:**

- Mechanical completion pre walk continue
- IIP continue

**Electrical:**

- Electrical cabling & termination continues
- Switching over the 69kv line to the 230kv line

Receiving (As of COB yesterday)			
	Total	Rec'd	Balance
PMT XFR	99	100	-1
Grounding XFR	7	7	0
4/0 Cable	588,000	652,693	-64,693
1000KM	396,000	406,689	-10,689
500KM	99,000	102,642	-3,642
12 Fiber SM	385,000	397,827	-12,827
1000 KCM (LVC)	37,000	35,175	1,825
Grounding XFR boxp	8	8	0
XFR Box Pads	100	100	0
Bases	99	99	0
Mids	99	99	0
Tops	99	99	0
Machine Heads	99	96	3
Contollers (DTA's)	99	99	0
Blade Sets	99	94	5
Hubs	99	99	0

**General Construction Status**

290 PU-08-32 Filed: 11/29/2008 Pages: 1  
 Ashtabula Wind Plan of the Day, Nov. 29, 2008

Ashtabula Wind, LLC



	Total	Complete	% Complete
Roads Subgraded LF	117,819	115,464	98.0%
Roads Complete LF	117,819	115,464	98.0%
Foundations Excavated	99	99	100.0%
Foundations Poured	99	99	100.0%
Foundations Backfilled	99	99	100.0%
Crane Pads Complete	99	99	100.0%
Tower Base Sections Erected	99	99	100.0%
Tower Mid Sections Erected	99	97	98.0%
Tower Top Sections Erected	99	96	97.0%
Machine Heads Installed	99	96	97.0%
Rotors Flown	99	94	94.9%
Mechanically Completed	99	70	70.7%
Pre-Commissioned	99	59	59.6%
Final Commissioned	99	52	52.5%
Cable Installed 4/0	586,473	520,686	88.8%
Cable Installed 1000 KM	435,303	348,219	80.0%
Cable Installed 500 KM	106,005	85,410	80.6%
Fiber-Optic 12 Fiber SM	385,000	310,345	80.6%
Transformers Set	99	99	100.0%
Transformers Terminated	99	99	100.0%
(as of COB yesterday)			

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE