



**FPL ENERGY ASHTABULA WIND, LLC
LIVERNE, NORTH DAKOTA**

Plan of the Day (POD)

Weather Forecast: **Partly Cloudy**
High: 24 F Low: 7°F
Winds: NW @ 8 mph
Precipitation Chances: 10%

Wednesday, December 3, 2008

COD - 12/31/08

29 Days to COD

| FPL Energy | Otter Tail | Blattner | GEWE |
|------------|------------|----------|------|
|------------|------------|----------|------|

Environmental:

- SWPPP inspection suspended for winter
- Monitor environmentally sensitive areas
- Environmental awareness to ALL crews

Safety:

- Check back-up alarms daily and report.
- Observe speed limits.
- Wear all required PPE.
- Watch soft spots when off-loading trucks.
- Hunters are out, Stay visible.
- Watch for falling ice.

Civil:

- Offload blades, & nacelle

Erection:

- Assemble rotor at AT107
- Erect top at AT106
- Erect nacelle at 106
- Erect rotor at AT105
- Mechanical completion pre walk at AT98 & AT99
- IIP at AT94 - AT96 & AT104

Electrical:

- Electrical cabling & termination at AT101 & AT105

Receiving (As of COB yesterday)

| | Total | Rec'd | Balance |
|--------------------|---------|---------|---------|
| PMT XFR | 99 | 100 | -1 |
| Grounding XFR | 7 | 7 | 0 |
| 4/0 Cable | 588,000 | 652,693 | -64,693 |
| 1000KM | 396,000 | 406,689 | -10,689 |
| 500KM | 99,000 | 102,642 | -3,642 |
| 12 Fiber SM | 385,000 | 397,827 | -12,827 |
| 1000 KCM (LVC) | 37,000 | 35,175 | 1,825 |
| Grounding XFR boxp | 8 | 8 | 0 |
| XFR Box Pads | 100 | 100 | 0 |
| Bases | 99 | 99 | 0 |
| Mids | 99 | 99 | 0 |
| Tops | 99 | 99 | 0 |
| Machine Heads | 99 | 97 | 2 |
| Contollers (DTA's) | 99 | 99 | 0 |
| Blade Sets | 99 | 97 | 2 |
| Hubs | 99 | 99 | 0 |

General Construction Status

293 PU-08-32 Filed: 12/3/2008 Pages: 1
 Ashtabula Wind Plan of the Day, Dec. 3, 2008

Ashtabula Wind, LLC



| | Total | Complete | % Complete |
|-----------------------------|---------|----------|------------|
| Roads Subgraded LF | 117,819 | 115,464 | 98.0% |
| Roads Complete LF | 117,819 | 115,464 | 98.0% |
| Foundations Excavated | 99 | 99 | 100.0% |
| Foundations Poured | 99 | 99 | 100.0% |
| Foundations Backfilled | 99 | 99 | 100.0% |
| Crane Pads Complete | 99 | 99 | 100.0% |
| Tower Base Sections Erected | 99 | 99 | 100.0% |
| Tower Mid Sections Erected | 99 | 99 | 100.0% |
| Tower Top Sections Erected | 99 | 96 | 97.0% |
| Machine Heads Installed | 99 | 96 | 97.0% |
| Rotors Flown | 99 | 95 | 96.0% |
| Mechanically Completed | 99 | 81 | 81.8% |
| Pre-Commissioned | 99 | 68 | 68.7% |
| Final Commissioned | 99 | 57 | 57.6% |
| Cable Installed 4/0 | 586,473 | 520,686 | 88.8% |
| Cable Installed 1000 KM | 435,303 | 348,219 | 80.0% |
| Cable Installed 500 KM | 106,005 | 85,410 | 80.6% |
| Fiber-Optic 12 Fiber SM | 385,000 | 310,345 | 80.6% |
| Transformers Set | 99 | 99 | 100.0% |
| Transformers Terminated | 99 | 99 | 100.0% |
| (as of COB yesterday) | | | |

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE