



**FPL ENERGY ASHTABULA WIND, LLC**  
**LUVERNE, NORTH DAKOTA**

*Plan of the Day (POD)*

Weather Forecast: **Partly Cloudy**  
 High: **16 F** Low: **3°F**  
 Winds: **N @ 13 mph**  
 Precipitation Chances: **0%**

**Saturday, December 6, 2008**

**COD - 12/31/08**

**26 Days to COD**

<b>FPL Energy</b>	<b>Otter Tail</b>	<b>Blattner</b>	<b>GEWE</b>
-------------------	-------------------	-----------------	-------------

**Environmental:**

- SWPPP inspection suspended for winter
- Monitor environmentally sensitive areas
- Environmental awareness to ALL crews

**Safety:**

- Check back-up alarms daily and report.
- Observe speed limits.
- Wear all required PPE.
- Watch soft spots when off-loading trucks.
- Watch for falling ice.

**Civil:**

- Offload nacelle

**Erection:**

- Assemble rotor at AT108
- Erect top at AT107
- Erect nacelle at AT107
- Erect rotor at AT107
- IIP at AT98 – AT101

**Electrical:**

- Electrical cabling & termination at AT106

<b>Receiving (As of COB yesterday)</b>			
	<b>Total</b>	<b>Rec'd</b>	<b>Balance</b>
PMT XFR	99	100	-1
Grounding XFR	7	7	0
4/0 Cable	588,000	652,693	-64,693
1000KM	396,000	406,689	-10,689
500KM	99,000	102,642	-3,642
12 Fiber SM	385,000	397,827	-12,827
1000 KCM (LVC)	37,000	35,175	1,825
Grounding XFR boxp	8	8	0
XFR Box Pads	100	100	0
Bases	99	99	0
Mids	99	99	0
Tops	99	99	0
Machine Heads	99	98	1
Contollers (DTA's)	99	99	0
Blade Sets	99	99	0
Hubs	99	99	0

**General Construction Status**

**296 PU-08-32** Filed: 12/6/2008 Pages: 1  
 Ashtabula Wind Plan of the Day, Dec. 6, 2008

Ashtabula Wind, LLC



	<b>Total</b>	<b>Complete</b>	<b>% Complete</b>
Roads Subgraded LF	117,819	115,464	98.0%
Roads Complete LF	117,819	115,464	98.0%
Foundations Excavated	99	99	100.0%
Foundations Poured	99	99	100.0%
Foundations Backfilled	99	99	100.0%
Crane Pads Complete	99	99	100.0%
Tower Base Sections Erected	99	99	100.0%
Tower Mid Sections Erected	99	99	100.0%
Tower Top Sections Erected	99	97	98.0%
Machine Heads Installed	99	97	98.0%
Rotors Flown	99	97	98.0%
Mechanically Completed	99	84	84.8%
Pre-Commissioned	99	33	33.3%
Final Commissioned	99	63	63.6%
Cable Installed 4/0	586,473	520,686	88.8%
Cable Installed 1000 KM	435,303	348,219	80.0%
Cable Installed 500 KM	106,005	85,410	80.6%
Fiber-Optic 12 Fiber SM	385,000	310,345	80.6%
Transformers Set	99	99	100.0%
Transformers Terminated	99	99	100.0%
(as of COB yesterday)			

Plan of the Day contents shall not be forwarded or distributed without prior written consent of FPLE