

Hamre, John G.

From: Lein, Jerry R.
Sent: Monday, June 16, 2008 8:41 AM
To: Hamre, John G.
Cc: -Grp-PSC Commissioners; -Grp-PSC Public Utilities; -Grp-PSC Legal
Subject: FW: Weekly Report

John – Please docket this first weekly construction report in Case No. PU-08-48. Thanks.

From: akoeckeritz@otpc.com [mailto:akoeckeritz@otpc.com]
Sent: Friday, June 13, 2008 10:20 PM
To: jck@pearce-durick.com; Lein, Jerry R.; JOlson@minnkota.com
Cc: JSmestad@ottertail.com
Subject: Weekly Report

RECEIVED

JUN 18 2008

PUBLIC SERVICE COMMISSION

Jerry Lein,

I'm not sure how you want these submitted and what information you want, so I'll give you a brief update and you can tell me how you want to go forward.

Line construction - MPC's contractor Irby Construction has been working on the project since 6/7/08. They have laid out and framed 50 of the poles and have set 18 of the 50 in the ground. They have been hampered by the wet conditions and working around the wetlands in Ellsbury township of Barnes County. We have performed wetland delineation and have been able to work around the USFW wetlands. There have been no accidents or injuries. Irby will be working over the weekend to catch up on the wet weather problems.

Substation - Industrial Builders has put in the approaches to the substation and has started to perform the grading at the substation. They have also been severely hampered by wet weather and only have completed 25% of the grading. They have had no safety issues.

Al Koeckeritz

Al Koeckeritz
Manager, Delivery Project Development
Otter Tail Power Company
215 S. Cascade Street
P.O. Box 496
Fergus Falls, MN 56538-0496

218-739-8416

57 PU-08-48 Filed 06/13/2008 Pages: 1
Fargo to Pillsbury MPC 230kV T-Line and Pillsbury
Sub Project Report Week Ending 6-13-08
Minnkota Power Coop., Inc.
Al Koeckeritz, Project Mgr, Otter Tail