

Hamre, John G.

From: Bauske, Shelly A.
Sent: Tuesday, June 24, 2008 8:43 AM
To: Hamre, John G.
Subject: FW: Pillsbury-Fargo 230kV line Weekly ending June 20

From: akoeckeritz@otpc.com [mailto:akoeckeritz@otpc.com]
Sent: Tuesday, June 24, 2008 7:36 AM
To: Lein, Jerry R.
Cc: -Info-Public Service Commission; jolson@minnkota.com; ckocher@otpc.com
Subject: Pillsbury-Fargo 230kV line Weekly ending June 20

Pillsbury Substation: Industrial Builders installed additional barriers this week. The grading continued (now 75% complete) and foundation rebar cages were constructed. They are planning on having power to the station installed this next week by Cass Co. Electric. Industrial Builders continues to monitor the SWPP plan for the substation site.

Progress - Irby: They have spotted 56 complete structures this week, 121 to date. They framed 32 complete structures this week, 86 to date. Dug 48 holes this week, 85 to date. They set 42 structures this week, 79 to date. They poured 6 foundations this week, also 6 to date.

Safety: No incidents occurred this week. Larry Etter, (Irby's Safety Coordinator) conducted a safety meeting with a group of employees on Wednesday. 18 new employees were given the project orientation training and 66 employees were given a safety training session on Personal Noise Control. The topics discussed included: orientation for newly arrived personnel, issued vests for all personnel, daily job briefing (must be complete and all personnel must sign and turn sheets in daily), emergency number sheets in all vehicles, critical work activity sheets (use the to prevent accidents and increase productivity), cigarette butts, excess material on poles, MUP sheet as a guideline to work procedure, and rigging.

Al Koeckeritz
Project Manager

Al Koeckeritz
Manager, Delivery Project Development
Otter Tail Power Company
215 S. Cascade Street
P.O. Box 496
Fergus Falls, MN 56538-0496

218-739-8416

58 PU-08-48 Filed 06/24/2008 Pages: 1
Fargo to Pillsbury MPC 230kV T-Line and Pillsbury
Sub Project Report Week Ending 6-20-08
Minnkota Power Coop., Inc.
Al Koeckeritz, Project Mgr, Otter Tail