

## Hamre, John G.

---

**From:** Bauske, Shelly A.  
**Sent:** Thursday, July 03, 2008 11:13 AM  
**To:** Hamre, John G.  
**Subject:** FW: Weekly update for week ending June 27

---

**From:** akoeckeritz@otpc.com [mailto:akoeckeritz@otpc.com]  
**Sent:** Wednesday, July 02, 2008 9:51 PM  
**To:** Lein, Jerry R.  
**Cc:** -Info-Public Service Commission  
**Subject:** Weekly update for week ending June 27

MPC 230kV Pillsbury to Fargo transmission line and Substation

Irby continues to layout, frame and set poles for the transmission line. As of June 27 they had completed approximately 20% of the setting for the line. Due to the wet conditions Irby has had to cross landowners property outside of the easements to reach the locations for the poles. All of the acquired easements indicate that there is a right to ingress and egress and our field personnel have been explaining that to the landowners and renters.

We have received several positive comments about how professional our workers have been in the field. We also have three ongoing landowners/renters that we are trying to satisfy.

Approximately 65% of the line material has arrived to construct the line and every week more material continues to arrive

Industrial builders continues to make good progress at the substation site at Pillsbury. They have completed the grading and are now pouring concrete foundations and piers.

Our contractor had one minor vehicle incident on a slipper secondary road. No injuries and minor damage to contractor vehicles.

Al Koeckeritz  
Project Manager

Al Koeckeritz  
Manager, Delivery Project Development  
Otter Tail Power Company  
215 S. Cascade Street  
P.O. Box 496  
Fergus Falls, MN 56538-0496

218-739-8416

66 PU-08-48 Filed 07/02/2008 Pages: 1  
Fargo to Pillsbury MPC 230kV T-Line and Pillsbury  
Sub Project Report, Week Ending June 27, 2008  
Minnkota Power Coop., Inc.  
Al Koeckeritz, Project Mgr, Otter Tail