

**Hamre, John G.**

---

**From:** Bauske, Shelly A.  
**Sent:** Monday, July 07, 2008 5:29 PM  
**To:** Hamre, John G.  
**Subject:** FW: MPC 230kV Pillsbury to Fargo

**From:** akoeckeritz@otpc.com [mailto:akoeckeritz@otpc.com]  
**Sent:** Monday, July 07, 2008 5:09 PM  
**To:** Lein, Jerry R.  
**Cc:** -Info-Public Service Commission; jolson@minnkota.com  
**Subject:** MPC 230kV Pillsbury to Fargo

Pillsbury Substation: Industrial Builders installed 16 auger foundations bring the total installed to 27. We also poured the second half of the building slab. We finished placing the class 5 on the pad and driveways. Next week we plan to install 4 to 6 auger foundations per day. We will spend a couple of days finishing placing the black dirt and reinstalling the silt fence. Construction may also be started on the control house this week.

Progress - Irby: Activities included receiving poles, conductors, and miscellaneous hardware at the Page, Casselton, and Mapleton yards. They hauled and spotted poles and mats on 62 structures (234 to date). Irby jacked together and framed a total of 61 structures, for 214 to date. They loaded, hauled, spotted, and set guard poles. They pulled lead line, worked on access roads, put in a temporary anchor, loaded the wire trucks, and spotted the wire equipment.

Other items -

- Continue to clean roads in the area of operation.
- Submitted pole move requests to the PSC. Pole moves are for landowner needs and design refinements
- Easements at 96% for the whole project

Submitted on behalf of MPC

Al

Al Koeckeritz  
Manager, Delivery Project Development  
Otter Tail Power Company  
215 S. Cascade Street  
P.O. Box 496  
Fergus Falls, MN 56538-0496

218-739-8416

74 PU-08-48 Filed 07/07/2008 Pages: 1  
Fargo to Pillsbury MPC 230kV T-Line and Pillsbury  
Sub Project Report  
Minnkota Power Coop., Inc.  
Al Koeckeritz, Project Mgr, Otter Tail