

Hamre, John G.

From: Lein, Jerry R.
Sent: Thursday, July 24, 2008 8:45 AM
To: Hamre, John G.
Subject: FW: Pillsbury - Fargo Generation Outlet Weekly Progress Report Ending 7-20-2008

-----Original Message-----

From: TLangston@otpco.com [mailto:TLangston@otpco.com]
Sent: Tuesday, July 22, 2008 8:28 AM
To: Lein, Jerry R.
Subject: Pillsbury - Fargo Generation Outlet Weekly Progress Report Ending 7-20-2008

Jerry,

An additional 5 copies and a cd of the plan - profile drawings for section 4, structures 313-456, were sent out Mon. to your office.

Pillsbury Sub - Industrial Builders completed the installation of all the auger foundations. They also excavated, formed, and poured 3 of the 6 breaker pads. They continued spreading top soil throughout the site and made all necessary repairs to silt fence and bale checks.

Outlet Line - This week Irby Construction spotted 53 complete structures (337 to date), framed 43 (313 to date), set 56 (290 to date), and installed 85 structure grounds (135 to date). We continue to grade and clear township, along with other access roads, as required. Longfellow poured a total of four foundations, the further East they are moving the soil conditions seem to be improving. Jacobsen Tree Service continues to work on the Steffis property working East.

Let me know if I need to address anything else.

Have a good week, keep the rain to the West for us.

Todd