

**Hamre, John G.**

---

**From:** Bauske, Shelly A.  
**Sent:** Friday, August 29, 2008 9:04 AM  
**To:** Hamre, John G.  
**Subject:** FW: MPC Pillsbury to Fargo 230 Weekly report for week ending 8/22/08

**From:** akoeckeritz@otpc.com [mailto:akoeckeritz@otpc.com]  
**Sent:** Friday, August 29, 2008 6:01 AM  
**To:** Lein, Jerry R.  
**Cc:** -Info-Public Service Commission; jolson@minnkota.com  
**Subject:** MPC Pillsbury to Fargo 230 Weekly report for week ending 8/22/08

Jerry,

This was for last week. Time got away from me to get this in.

Substation Contractor received and installed (1) 230kV breaker. They completed the cable trench installation, the ground grid installation, and also completed the switch adjustment. They didn't encounter any problems or potential delays this week.

Line Contractor spotted 13 structures (523 to date), framed 11 structures (516 to date), set 36 structures (472 to date), installed 30 ground rods (288 to date), pulled and sagged conductor from 141-196 (20.9 Ckt miles to date), pulled and sagged fiber from 162-196 (20.9 Ckt miles to date), and clipped in the conductor and fiber on structures 40, 121, and 141-172 (18.43 Ckt miles to date). Contractor poured 7 foundations, bringing their total to 44.

Safety - Contractors held tailboard meetings each day with a discussion of safety concerns relevant to the task for the day. JHA discussions were held during the tailboard meeting and forms were completed for that. Irby held daily job briefings – twice each day. Their safety topic this week included: “10 Ways to Avoid Electrocution on the Jobsite!”

Al Koeckeritz  
Manager, Delivery Project Development  
Otter Tail Power Company  
215 S. Cascade Street  
P.O. Box 496  
Fergus Falls, MN 56538-0496

218-739-8416