

## Hamre, John G.

---

**From:** Bauske, Shelly A.  
**Sent:** Monday, October 06, 2008 5:19 PM  
**To:** Hamre, John G.  
**Subject:** FW: MPC Pillsbury to Fargo 230kv Weekly report for Week ending Oct 3, 2008

**From:** akoeckeritz@otpc.com [mailto:akoeckeritz@otpc.com]  
**Sent:** Monday, October 06, 2008 5:04 PM  
**To:** Lein, Jerry R.  
**Cc:** -Info-Public Service Commission; jolson@minnkota.com  
**Subject:** MPC Pillsbury to Fargo 230kv Weekly report for Week ending Oct 3, 2008

Substation Contractor received the CT's. They installed the CT's and the jumpers to the transmission. They didn't encounter any problems or potential delays. Contractor will be complete by 10/6/08 and MPC will need to finish remaining work.

Line Progress This week, contractor finish all remaining setting, installed 33 ground rods (541 to date), pulled conductor from 458-497 and 507-523 (57 Ckt miles to date), pulled fiber from 477-497 (55 Ckt miles to date), pulled static from 458-497 (6.55 Ckt miles to date), and clipped in the conductor, fiber, and static on structures 442, 444-446, 448, 449, 451-456, and 459-494 (55 Ckt miles to date). They didn't encounter any problems or potential delays.

Contractor has to install a temporary Deadend structure next to 496. This is due to the fact that one landowner has not agreed to an easement. The property owner where the temporary structure is required has agreed to the structure. The documentation will be submitted to the PSC this week.

Safety: Held tailboard meetings each day with a discussion of safety concerns relevant to the task for the day. JHA discussions were held during the tailboard meeting and forms were completed for that. Held daily job briefings – twice each day. Their safety topic this week included: "First Aid."

Al Koeckeritz - Project Manager

Al Koeckeritz  
Manager, Delivery Project Development  
Otter Tail Power Company  
215 S. Cascade Street  
P.O. Box 496  
Fergus Falls, MN 56538-0496

218-739-8416

115 PU-08-48 Filed: 10/6/2008 Pages: 1  
MPC Pillsbury to Fargo 230kv Weekly Project  
Report, Week Ending Oct. 3, 2008