

Hamre, John G.

From: Bauske, Shelly A.
Sent: Monday, October 27, 2008 9:55 AM
To: Hamre, John G.
Subject: FW: Weekly Reports for MPC Pillsbury to Fargo Project weeks ending 10/17 and 10/24

From: akoeckeritz@otpc.com [mailto:akoeckeritz@otpc.com]
Sent: Monday, October 27, 2008 7:35 AM
To: Lein, Jerry R.
Cc: -Info-Public Service Commission; jolson@minnkota.com; TLangston@otpc.com
Subject: Weekly Reports for MPC Pillsbury to Fargo Project weeks ending 10/17 and 10/24

Pillsbury Substation -Contractor has completed the work at the Pillsbury Substation. Minor adjustments will be made by Minnkota once the facility is energize. Contractors have demobilized from the site.

Transmission line - Contractor has finished all work they can complete. We continue to wait for a final easement to complete the last portion of line just west of the Sheyenne River. Foundations at the Sheyenne river are finishing up. More work to set the structures for crossing the Sheyenne river will take place the weeks on November 10 and 17.

Reclamation of roads and tree clearing clean up continues.

Stanley Engineering continues to work on the final plan and profile for the transmission line, but these will not be able to be submitted until the final easements are obtained.

Regards
Al Koeckeritz
Project Manager as Agent for MPC

Al Koeckeritz
Manager, Delivery Project Management
Otter Tail Power Company
215 S. Cascade Street
P.O. Box 496
Fergus Falls, MN 56538-0496

218-739-8416

119 **PU-08-48** Filed: 10/27/2008 Pages: 1
**MPC Pillsbury to Fargo 230kv Weekly Project
Report, Weeks Ending Oct. 17 and Oct. 24, 2008**