

**Hamre, John G.**

---

**From:** Bauske, Shelly A.  
**Sent:** Friday, November 07, 2008 10:54 AM  
**To:** Hamre, John G.  
**Subject:** FW: MPC 230kV Pillsbury to Fargo Line Weekly Reports for Weeks 10/31 and 11/7/08

**From:** akoeckeritz@otpc.com [mailto:akoeckeritz@otpc.com]  
**Sent:** Friday, November 07, 2008 7:15 AM  
**To:** Lein, Jerry R.  
**Cc:** -Info-Public Service Commission  
**Subject:** MPC 230kV Pillsbury to Fargo Line Weekly Reports for Weeks 10/31 and 11/7/08

Pillsbury Substation - Complete

230kV line - MPC obtained the last easement for the line on approximately 10/29/08. During the week ending 10/31 the final river crossing foundation was poured and the river crossing structures were moved into place. At the end of that week our contractor began hauling material out to start construction.

Week ending 11/7 - MPC framed all the poles across the last property owner and preparation is taking place to set the structures to cross the river, pour the last foundation for the project and finish the final 1.5 miles of the project.

Anticipate completing the project by 12/5/2008.

Submitted by  
Al Koeckeritz Project Manager  
Agent for MPC

Al Koeckeritz  
Manager, Delivery Project Management  
Otter Tail Power Company  
215 S. Cascade Street  
P.O. Box 496  
Fergus Falls, MN 56538-0496

218-739-8416