

## Hamre, John G.

---

**From:** Bauske, Shelly A.  
**Sent:** Wednesday, November 26, 2008 9:04 AM  
**To:** Hamre, John G.  
**Subject:** FW: Weekly reports for MPC 230kV line for weeks ending 11-14-08 and 11-21-08

**From:** akoeckeritz@otpc.com [mailto:akoeckeritz@otpc.com]  
**Sent:** Tuesday, November 25, 2008 8:42 PM  
**To:** Lein, Jerry R.  
**Cc:** -Info-Public Service Commission; JOlson@minnkota.com  
**Subject:** Weekly reports for MPC 230kV line for weeks ending 11-14-08 and 11-21-08

### Week Ending November 14

Pillsbury Wind Substation Complete.

Line Construction Took the outage on the MPC 345kV line on 11/10/08. This was to allow the installation of the two dbl circuit 345/230kV structures at the Sheyenne river. Also set the last 230kV structures just west of the Sheyenne River. Stringing and the final foundations will be started the next week.

### Week Ending November 21

Pillsbury Wind Substation Complete.

Line Construction : This week the final foundation was poured and the remaining ropes conductor and OPGW was strung. Final splicing of the OPGW and the testing of the OPGW was completed. Final installation and commissioning the line will take place the week ending November 28.

Al Koeckeritz, Project Manager  
Agent for MPC

Al Koeckeritz  
Manager, Project Management  
Otter Tail Power Company  
215 S. Cascade Street  
P.O. Box 496  
Fergus Falls, MN 56538-0496

218-739-8416

130 PU-08-48 Filed: 11/25/2008 Pages: 1  
MPC Pillsbury to Fargo 230kv Weekly Project  
Report, Weeks Ending Nov. 14 and Nov. 21, 2008