

Progress Report for Week Ending  
Date: 09/05/09

**PU-08-75**

	Units Complete	% Complete
Access Roads	9	12%
Crane Pads	0	0%
Deliver Padmount	0	0%
Install Padmount	0	0%
Foundation Construction	2	3%
Delivery Turbine Components	0	0%
Set Base & Mid Tower Sections	0	0%
Grout & Bolt Tensioning	0	0%
Set Tower Top, Nacelle, Rotor	0	0%
Tower Wiring & Mech. Completion	0	0%



**BASIN ELECTRIC POWER COOPERATIVE**  
A Membership Interest Cooperative

**Prairie Winds 1 Project**

End of Week Units Complete	08/01/2009	08/08/2009	08/15/2009	08/22/2009	08/29/2009	09/05/2009	09/12/2009	09/19/2009	09/26/2009	10/03/2009	10/10/2009	10/17/2009	10/24/2009	10/31/2009	11/07/2009	11/14/2009	11/21/2009	11/28/2009	12/05/2009	12/12/2009	12/19/2009	12/26/2009	01/02/2010	01/09/2010	01/16/2010	01/23/2010	01/30/2010	02/06/2010	02/13/2010	02/20/2010	02/27/2010	03/06/2010	
Access Roads	0	0	0	2	3	4																											
Crane Pads	0	0	0	0	0	0																											
Deliver Padmount	0	0	0	0	0	0																											
Install Padmount	0	0	0	0	0	0																											
Foundation Construction	0	0	0	0	0	2																											
Delivery Turbine Components	0	0	0	0	0	0																											
Set Base & Mid Tower Sections	0	0	0	0	0	0																											
Grout & Bolt Tensioning	0	0	0	0	0	0																											
Set Tower Top, Nacelle, Rotor	0	0	0	0	0	0																											
Tower Wiring & Mech. Completion	0	0	0	0	0	0																											

Access Roads  
Crane Pads  
Deliver Padmount  
Install Padmount  
Foundation Construction  
Delivery Turbine Components  
Set Base & Mid Tower Sections  
Grout & Bolt Tensioning  
Set Tower Top, Nacelle, Rotor  
Tower Wiring & Mech. Completion

	A1	A2	A3	A4	A5	A6	A7	A8	A9	A10	A11	A12	A13	A14	A15	A16	A17	B18	B19	B20	B21	B22	B23	B24	B25	B26	B27	B28	B29	B30	B31	B32	C33	C34	C35	C36	C37	C38	C39	C40			
Access Roads														1	1	1																											
Crane Pads																																											
Deliver Padmount																																											
Install Padmount																																											
Foundation Construction															1																												
Delivery Turbine Components																																											
Set Base & Mid Tower Sections																																											
Grout & Bolt Tensioning																																											
Set Tower Top, Nacelle, Rotor																																											
Tower Wiring & Mech. Completion																																											

Access Roads  
Crane Pads  
Deliver Padmount  
Install Padmount  
Foundation Construction  
Delivery Turbine Components  
Set Base & Mid Tower Sections  
Grout & Bolt Tensioning  
Set Tower Top, Nacelle, Rotor  
Tower Wiring & Mech. Completion

	C41	C42	C43	C44	C45	D46	D47	D48	D49	D50	D51	D52	D53	D54	D55	D56	D57	D58	D59	D60	D61	E62	E63	E64	E65	E66	E67	E68	E69	E70	E71	E72	E73	E74	E75	E76	E77						
Access Roads																																											
Crane Pads																																											
Deliver Padmount																																											
Install Padmount																																											
Foundation Construction																																											
Delivery Turbine Components																																											
Set Base & Mid Tower Sections																																											
Grout & Bolt Tensioning																																											
Set Tower Top, Nacelle, Rotor																																											
Tower Wiring & Mech. Completion																																											

Wind Connect Staffing	17	Subcontractor Staffing	29
Management	3	Building Dimensions Inc.	5
Safety	3	L & H Utility Contractors Inc.	12
Civil	2	World Wind Services Inc.	0
Electrical	3	TimberLine	7
Logistics / QA	6	Great Western Erectors (rebar)	4
		Brundage Bone Concrete Pumping	1