


PU-08-75

Units Complete
% Complete

| | | |
|---------------------------------|----|------|
| Access Roads | 62 | 81% |
| Crane Pads | 42 | 55% |
| Deliver Padmount | 77 | 100% |
| Install Padmount | 32 | 42% |
| Foundation Construction | 77 | 100% |
| Delivery Turbine Components | 46 | 60% |
| Set Base & Mid Tower Sections | 27 | 35% |
| Grout & Bolt Tensioning | 16 | 21% |
| Set Tower Top, Nacelle, Rotor | 11 | 14% |
| Tower Wiring & Mech. Completion | 0 | 0% |




Prairie Winds 1 Project



62
42
77
32
77
46
27
16
11
0

- Access Roads
- Crane Pads
- Deliver Padmount
- Install Padmount
- Foundation Construction
- Delivery Turbine Components
- Set Base & Mid Tower Sections
- Grout & Bolt Tensioning
- Set Tower Top, Nacelle, Rotor
- Tower Wiring & Mech. Completion



| Wind Connect Staffing | 213 | Subcontractor Staffing | 52 |
|-----------------------|-----|--------------------------------|----|
| Management | 8 | Building Dimensions Inc. | 11 |
| Safety | 3 | L & H Utility Contractors Inc. | 16 |
| Civil | 179 | World Wind Services Inc. | 11 |
| Electrical | 13 | Timberline | 7 |
| Logistics / QA | 10 | Great Western Erectors (rebar) | 4 |
| | | Brundage Bone Concrete Pumping | 3 |

Complete Unit →