

Hamre, John G.

From: Fahn, Patrick J.
Sent: Thursday, December 18, 2008 2:56 PM
To: Hamre, John G.
Subject: FW: PU-07-791 and PU-08-812- Weekly reports
Attachments: PSC Report PU-08-812 (ejk 19-Dec-08).doc; PSC Report PU-07-791 (ejk 19-Dec-08).doc

John – please docket in 07-791 and 08-812 from Enbridge ND and then forward to Commissioners, PUD and Legal

Patrick Fahn
Utility Analyst
Email: pfahn@nd.gov
Phone: (701) 328-4077

North Dakota Public Service Commission
600 E Boulevard
Bismarck ND 58505-0480
Fax: (701) 328-2410

From: Ed Kelly [mailto:Ed.Kelly@rooney-eng.com]
Sent: Thursday, December 18, 2008 2:17 PM
To: Fahn, Patrick J.
Cc: 'Brent.Horton@enbridge.com'; Troy D. Pierantoni; 'Trent_Mattick@Enbridge.com'; Tim Kinney; Ty France; Paul Giron; Casper Front Desk; 'Jessica.Faith@enbridge.com'; 'Steve Schmaltz'; 'Tony Kueffler'; 'Gary Blowers'; 'Kevin Gault'; 'Adam Cole'
Subject: RE: PU-07-791 and PU-08-812- Weekly reports

Weekly report for Dec. 19 (a day early since I will be on vacation next week). I did not get pictures this week.

Let me know if you have any questions or comments.

I will be out of the office the next two weeks so the next reports will be January 9.

Thanks,
Edward J. Kelly, P.E.
Project Manager

ROONEY ENGINEERING, INC.
Engineering for the Energy Industry

12201 E. Arapahoe Rd., Ste. C-10
Centennial, CO 80112
Office: 303-705-9325
Cell: 303-594-6157
Fax: 303-792-0227

27 **PU-08-812** Filed: 12/18/2008 Pages: 5
Enbridge Pipeline Weekly Report for Dec. 19, 2008

79 **PU-07-791** Filed: 12/18/2008 Pages: 5
Enbridge Pipeline Weekly Report for Dec. 19, 2008



**ROONEY ENGINEERING,
INC.**
Engineering for the Energy
Industry



Weekly Construction Progress Report

Enbridge Pipelines (North Dakota) LLC

Week of: Dec. 19, 2008

Case No. PU-08-812

	Name	Company	Office	Cell
Supervising Project Manager	Edward Kelly	Rooney Engineering	303-705-9325	303-594-6157
Supervisor - Construction Services:	Trent Mattick	Enbridge	701-857-0803	701-721-3356

Brief Description of Weekly Activities:

Stanley Injection

- Work has started on foundations but slow progress with weather. Tanks lines are being installed.

Specific Activity on Project


Description	% Complete	Description	% Complete
Stanley Station			
Civil	1		
Mechanical	2		
Electrical	0		
Clean-up	0		

Significant Work Activity for next two weeks:

Stanley Station

- Foundation work to continue. Finish tank line work.

Comments:

Name	Date
Edward J. Kelly 	12/19/08



**ROONEY ENGINEERING,
INC.**
Engineering for the Energy
Industry



Weekly Construction Progress Report

Enbridge Pipelines (North Dakota) LLC

Week of: Dec. 19, 2008

Case No. PU-07-791

	Name	Company	Office	Cell
Supervising Project Manager	Edward Kelly	Rooney Engineering	303-705-9325	303-594-6157
Supervisor - Construction Services:	Trent Mattick	Enbridge	701-857-0803	701-721-3356

Brief Description of Weekly Activities:

Alexander Station

- Nothing to report.

Trenton Station

- Nothing to report.

Beaver Lodge Station

- Installation of tank floor continued. Installation of tub ring started.

Stanley Station

- Mechanical piping (pump piping) prefab continued. Tank manifold (previously fabricated and hydrotested) was field installed.

Blaisdell Station

- Nothing to report.

Minot Station

- Continued shop fabrication of mechanical.

Denbigh Station

- Foundation work completed.

Pleasant Lake Station

- Nothing to report – 2008 work complete.

Penn Station

- Nothing to report – 2008 work complete.

Bartlett Station

- Nothing to report – 2008 work complete.

Larimore Station

- Nothing to report – 2008 work complete.

Specific Activity on Project			
Description	% Complete	Description	% Complete
Alexander Station		Trenton Station	
Civil	0	Civil	0
Mechanical	0	Mechanical	0
Electrical	0	Electrical	0
Clean-up	0	Clean-up	0
Beaver Lodge Station		Stanley Station	
Civil	35	Civil	35
Mechanical	5	Mechanical	38
Electrical	0	Electrical	0
Clean-up	0	Clean-up	0
Blaisdell Station		Minot Station	
Civil	0	Civil	60
Mechanical	0	Mechanical	30
Electrical	0	Electrical	0
Clean-up	0	Clean-up	0
Denbigh Station		Pleasant Lake Station	
Civil	70	Civil	70
Mechanical	0	Mechanical	60
Electrical	0	Electrical	45
Clean-up	0	Clean-up	0
Penn Station		Bartlett Lake Station	
Civil	70	Civil	60
Mechanical	45	Mechanical	0
Electrical	0	Electrical	0
Clean-up	0	Clean-up	0
Larimore Station			
Civil	70		
Mechanical	45		
Electrical	30		
Clean-up	0		

Significant Work Activity for next two weeks:
<p>Alexander Station</p> <ul style="list-style-type: none"> • Nothing to report. <p>Trenton Station</p> <ul style="list-style-type: none"> • Nothing to report. <p>Beaver Lodge Station</p> <ul style="list-style-type: none"> • Steel floor work and tub ring to continue. Decision will be made shortly after Christmas whether to continue or to suspend work until spring. <p>Stanley Station</p> <ul style="list-style-type: none"> • Complete fabrication of pump piping. <p>Blaisdell Station</p> <ul style="list-style-type: none"> • Nothing to report. <p>Minot Station</p> <ul style="list-style-type: none"> • Continue shop fabrication. <p>Denbigh Station</p> <ul style="list-style-type: none"> • Nothing to report. <p>Pleasant Lake Station</p>

- Nothing to report.

Penn Station

- Nothing to report.


Bartlett Station

- Nothing to report.

Larimore Station

- Nothing to report.

Comments:

Name	Date
Edward J. Kelly 	12/19/08