



ROONEY ENGINEERING, INC.
Engineering for the Energy Industry



Weekly Construction Progress Report

Enbridge Pipelines (North Dakota) LLC

Week of: Feb. 6, 2009

Case No. PU-08-812

	Name	Company	Office	Cell
Supervising Project Manager	Edward Kelly	Rooney Engineering	303-705-9325	303-594-6157
Supervisor - Construction Services:	Trent Mattick	Enbridge	701-857-0803	701-721-3356

Brief Description of Weekly Activities:

Stanley Injection

- Work continues on foundations but slow progress with weather. Fabrication work for mechanical continued.

Specific Activity on Project


Description	% Complete	Description	% Complete
Stanley Station			
Civil	20		
Mechanical	30		
Electrical	0		
Clean-up	0		

Significant Work Activity for next week:

Stanley Station

- Foundation work to continue as weather allows. Prefabrication work to continue and be complete in two weeks at which time mechanical contractor will mob to field..

Comments:

Name	Date
Edward J. Kelly 	2/06/09